MANAGEMENT GUIDANCE · PROMISE VS DELIVERY

VEDL
Lie Detector

Every **measurable** management commitment — extracted from the earnings calls and investor decks, then verified against reported actuals across **Q2FY25–Q1FY27**.



Live · complete

DELIVERY VS. DEADLINES

Delivery	60
Timelines	26

196
Measurable commitments tracked

104
Testable now · 62 delivered / partial

42
Missed — incl. slipped deadlines

92
Not yet testable (later periods)


Q2FY25 Presn · 2024-11-01 | Q2FY25 Call · 2024-11-01 | Q3FY25 Presn · 2025-02-01 | Q3FY25 Call · 2025-02-01
Q4FY25 Presn · 2025-04-01 | Q4FY25 Call · 2025-04-01 | Q1FY26 Presn · 2025-08-01 | Q1FY26 Call · 2025-08-01

Verification window: through Q1FY27 (reported 2026-07-01)


01 Executive Dashboard

A mixed delivery record — chiefly execution; 92 later targets still not yet testable.

STATUS OF ALL 196 COMMITMENTS



COMMITMENTS BY REPORTING QUARTER



ROOT CAUSE OF MISSES & SHORTFALLS



A mixed delivery record — chiefly execution; 92 later targets still not yet testable.

Of the 23 dated commitments that came due, 2 landed on time and 21 slipped right. The slippage timeline is overleaf.

CREDIBILITY SIGNALS — WHERE THE RECORD SHOWS


- **45%** of the verdict rests on hard Tier-1 (binary) outcomes.
- Wide beats on **10/15** guided metrics — a conservative bar.
- **30%** of explained misses blamed on external factors.

02 Deadline Slippage & Execution Momentum

Each row is one dated commitment: the amber dot is where it was **promised**, the second dot is where it **actually landed** (its colour is the verdict). Below, the reported EBITDA and margin trend.


TIMELINE COMMITMENTS — PROMISED → WHERE IT ACTUALLY LANDED

Promised date **Where it landed** — dot colour is the verdict (green met · amber partial · red missed) **the slip**



Showing the 5 largest slips · +20 more timeline commitments in the master table

EXECUTION MOMENTUM — EBITDA (₹ CR) & MARGIN



0.95×
Net debt / EBITDA · Q4

₹39,789 cr
Revenue · Q4

03 The Track Record — 104 Testable Promises / part 1 of 18

Commitments whose verdict is already in the documents, ordered **worst to best**. The other 92 promises are forward-dated and remain Not Yet Testable.

MISSED · Q2FY25 · Q2FY25 presentation

FY25 growth capex of $1.7-1.9bn

TARGET	FY25 capex $1.7-1.9 bn
ACTUAL	Growth Capex of USD 1.3bn reported for 9M FY26 in Q3FY26 presentation
VARIANCE	**1.3 vs 1.7-1.9 USD_bn**

MISSED · Q2FY25 · Q2FY25 transcript

Debari roaster commissioning Q4FY25

TARGET	Debari roaster commissioned Q4FY25
ACTUAL	Commissioning re-set to 1HFY26 (April-September 2025); not commissioned in Q4FY25
VARIANCE	**slipped ~2 qtrs**

MISSED · Q2FY25 · Q2FY25 transcript

0.5 Mt fertilizer plant commissioning Q2FY26

TARGET	0.5 Mt fertilizer plant commissioned Q2FY26
ACTUAL	Fertilizer project commissioning re-set to 1HFY27, not commissioned in Q2FY26 as originally promised.
VARIANCE	**slipped ~4 qtrs**

Capacity delay

MISSED · Q3FY25 · Q3FY25 presentation

Complete Gamsberg Phase 2 project in 2HFY26

TARGET	Gamsberg Phase 2 completion 2HFY26
ACTUAL	Project 93.6% complete by end-FY26; ramp-up re-guided to Q2FY27 (not completed in 2HFY26)
VARIANCE	**slipped ~2 qtrs**

MISSED · Q2FY25 · Q2FY25 presentation

Commission Lanjigarh Train 2 (1.5 MTPA) in Q3FY25

TARGET	Q3FY25
ACTUAL	First alumina produced from Train 2 in Q2FY26; commissioning initiated but not completed in Q3FY25 as targeted
VARIANCE	**slipped ~3 qtrs**

MISSED · Q2FY25 · Q2FY25 transcript

Lanjigarh Train 2 commissioning in Q3FY25

TARGET	Train 2 commissioned Q3FY25
ACTUAL	Train-2 commissioning re-set to FY26; Q2FY26 presentation shows 'First Alumina from Train-2' scheduled for FY26
VARIANCE	**slipped ~5 qtrs**

03 The Track Record — 104 Testable Promises / part 2 of 18

Commitments whose verdict is already in the documents, ordered **worst to best**. The other 92 promises are forward-dated and remain Not Yet Testable.

MISSED · Q2FY25 · Q2FY25 transcript

Lanjigarh Train 2 full ramp-up by Q1FY26

TARGET	Train 2 fully ramped up Q1FY26
ACTUAL	Lanjigarh Train 2 expansion achieved exit run rate of 4 MTPA by end of FY26, full ramp-up timeline not explicitly stated for Q1FY26.
VARIANCE	**slipped ~3 qtrs**

MISSED · Q2FY25 · Q2FY25 presentation

FY25 FACOR ferrochrome production of 110-120 kt

TARGET	110-120 kt
ACTUAL	FACOR ferrochrome production for FY26 was 101 kt, up 21% YoY from FY25's 83 kt
VARIANCE	**101 vs 110-120 kt**

MISSED · Q2FY25 · Q2FY25 presentation

FY25 Goa iron ore production of 2.5-3.0 Mnt

TARGET	2.5-3.0 Mnt
ACTUAL	Goa iron ore production for FY25 was 0.9 Mnt
VARIANCE	**0.9 vs 2.5-3 Mnt**

MISSED · Q2FY25 · Q2FY25 transcript

Iron Ore production 11 Mtpa in FY25

TARGET	11 Mtpa iron ore in FY25
ACTUAL	Iron Ore production in FY25 was 10.1 MTPA across all three operations (IOK, IOG, IOO).
VARIANCE	**10.1 vs 11 Mtpa**

MISSED · Q2FY25 · Q2FY25 presentation

FY25 Karnataka iron ore production of 5.5-6.0 Mnt

TARGET	5.5-6.0 Mnt
ACTUAL	Karnataka iron ore production in FY25 was 5.3 Mnt; FY26 production was 5.0 Mnt (down 5% YoY).
VARIANCE	**5 vs 5.5-6 Mnt**

MISSED · Q2FY25 · Q2FY25 presentation

FY25 Oil & Gas average gross volume of 110-120 kboepd

TARGET	110-120 kboepd
ACTUAL	FY25 average daily gross operated production was 103.2 kboepd
VARIANCE	**103.2 vs 110-120 kboepd**

03 The Track Record — 104 Testable Promises / part 3 of 18

Commitments whose verdict is already in the documents, ordered **worst to best**. The other 92 promises are forward-dated and remain Not Yet Testable.

MISSED — Q2FY25 · Q2FY25 presentation

FY25 Zinc India silver production of 750-775 tonnes

TARGET	750-775 tonnes
ACTUAL	FY25 silver production was 687 tonnes, below the 750-775 tonne target range.
VARIANCE	**687 vs 750-775 tonnes**

Why: Down due to change in mining sequence and lower silver input from Sindesar Khurd mine in line with mine grade. Execution

MISSED — Q2FY25 · Q2FY25 transcript

Zinc International MIC production 230 KT in FY25

TARGET	230 KT MIC production FY25
ACTUAL	Zinc International MIC sales volume for FY26 was 197 kt, reported in sales summary table.
VARIANCE	**197 vs 230 KT**

MISSED — Q3FY25 · Q3FY25 transcript

Sijimali bauxite mine start in Q2FY26

TARGET	Sijimali mine start Q2FY26
ACTUAL	Timeline re-set to 1HFY27 from original Q2FY26 target
VARIANCE	**1 vs 2**

MISSED — Q3FY25 · Q3FY25 transcript

60-65% captive alumina in Q1FY26

TARGET	60-65% captive alumina Q1FY26
ACTUAL	Captive alumina mix was 50% in Q1FY26, below the 60-65% target range.
VARIANCE	**50 vs 60-65 %**

Why: Management stated H2 Train II Lanjigarh commissioning would improve captive mix to 65-70%. Capacity delay

MISSED — Q4FY25 · Q4FY25 presentation

ASP Cluster C injection by 2QFY26

TARGET	2QFY26
ACTUAL	Construction completed by Q4FY26, but injection re-guided to 1QFY27 (missed 2QFY26 target)
VARIANCE	**slipped ~3 qtrs**

Execution

MISSED — Q4FY25 · Q4FY25 transcript

BALCO smelter expansion first metal by end-Q1 FY26

TARGET	BALCO first metal by Q1FY26-end
ACTUAL	First metal achieved from BALCO smelter expansion during FY26; commissioning initiated for 435 KTPA capacity.
VARIANCE	**slipped ~3 qtrs**

03 The Track Record — 104 Testable Promises / part 4 of 18

Commitments whose verdict is already in the documents, ordered **worst to best**. The other 92 promises are forward-dated and remain Not Yet Testable.

MISSED — Q4FY25 · Q4FY25 transcript

Zinc India 160kt roaster at Debari to be commissioned in Q1 FY26

TARGET	160ktpa roaster commissioned Q1FY26
ACTUAL	Re-set to 1HFY26 (first half of FY26)
VARIANCE	**slipped ~3 qtrs**

MISSED — Q4FY25 · Q4FY25 transcript

Zinc India 510kt fertilizer plant to be commissioned in Q4 FY26

TARGET	510ktpa fertilizer plant commissioned Q4FY26
ACTUAL	Commissioning re-set to 1HFY27 (April-September 2026)
VARIANCE	**slipped ~2 qtrs**

MISSED — Q4FY25 · Q4FY25 transcript

Ghogharpalli coal mine to commence operations in Q4 FY26

TARGET	Ghogharpalli coal mine operational Q4FY26
ACTUAL	Timeline re-set to 2HFY27; EC recommended April 2026, targeting FC in Q1FY27
VARIANCE	**slipped ~4 qtrs**

Why: EC recommended start of April; targeting FC this quarter; committed to commission in indicated timelines **Regulatory**

MISSED — Q4FY25 · Q4FY25 transcript

Kuraloi coal mine to commence operations in Q3 FY26

TARGET	Kuraloi coal mine operational Q3FY26
ACTUAL	Mining lease received late March 2026; operations not commenced in Q3FY26; re-set to 1HFY27
VARIANCE	**slipped ~3 qtrs**

Why: Mining lease received only a week before Q4FY26 call, delaying start of operations **Regulatory**

MISSED — Q4FY25 · Q4FY25 transcript

Sijimali bauxite mine to commence operations in Q2 FY26

TARGET	Sijimali mine operational by Q2FY26
ACTUAL	Timeline re-set to 1HFY27; mine did not commence operations in Q2FY26 as originally promised.
VARIANCE	**slipped ~4 qtrs**

MISSED — Q4FY25 · Q4FY25 transcript

Zinc International Phase-2 expansion commissioning in H2 FY26

TARGET	Phase-2 expansion commissioned H2FY26
ACTUAL	Gamsberg Phase-2 commissioning re-set to 1HFY27
VARIANCE	**slipped ~2 qtrs**

03 The Track Record — 104 Testable Promises / part 5 of 18

Commitments whose verdict is already in the documents, ordered **worst to best**. The other 92 promises are forward-dated and remain Not Yet Testable.

MISSED Q4FY25 · Q4FY25 presentation

BMM 55-65 kt in FY26

TARGET	55-65 kt in FY26
ACTUAL	BMM produced 40 kt in FY26, below the 55-65 kt guidance range.
VARIANCE	**40 vs 55-65 kt**

MISSED Q4FY25 · Q4FY25 presentation

Goa iron ore 2.2-2.7 Mnt in FY26

TARGET	2.2-2.7 Mnt in FY26
ACTUAL	Goa iron ore production reached 1.6 Mnt in FY26, below the 2.2-2.7 Mnt guidance range.
VARIANCE	**1.6 vs 2.2-2.7 Mnt**

MISSED Q4FY25 · Q4FY25 presentation

HZL silver 700-710 tonnes in FY26

TARGET	700-710 tonnes in FY26
ACTUAL	HZL silver sales reached 627 tonnes in FY26
VARIANCE	**627 vs 700-710 tonnes**

MISSED Q4FY25 · Q4FY25 presentation

Karnataka iron ore 5.5-6.1 Mnt in FY26

TARGET	5.5-6.1 Mnt in FY26
ACTUAL	Karnataka iron ore production reached 5.0 Mnt in FY26, below the 5.5-6.1 Mnt guidance range.
VARIANCE	**5 vs 5.5-6.1 Mnt**

MISSED Q4FY25 · Q4FY25 presentation

Oil & Gas gross volume 95-100 kboepd in FY26

TARGET	95-100 kboepd in FY26
ACTUAL	FY26 average daily gross operated production was 87.2 kboepd, down 16% YoY from 103.2 kboepd in FY25.
VARIANCE	**87.2 vs 95-100 kboepd**

Why: Production decline primarily driven by natural decline across blocks. Execution

MISSED Q4FY25 · Q4FY25 presentation

Pig iron 950-1,050 kt in FY26

TARGET	950-1,050 kt in FY26
ACTUAL	Record annual pig iron production of 895 kt in FY26, up 10% YoY
VARIANCE	**895 vs 950-1,050 kt**

03 The Track Record — 104 Testable Promises / part 6 of 18

Commitments whose verdict is already in the documents, ordered **worst to best**. The other 92 promises are forward-dated and remain Not Yet Testable.

MISSED — Q4FY25 · Q4FY25 transcript

Zinc International production guidance of 235-265 kt in FY26

TARGET	235-265 kt production in FY26
ACTUAL	Zinc International produced 176 kt in 9MFY26, up 38% YoY; full-year FY26 outcome not yet reported.
VARIANCE	**176 vs 235-265 kt**

MISSED — Q1FY26 · Q1FY26 transcript

Add 1,300 MW power capacity in Q2FY26

TARGET	1,300 MW added in Q2FY26
ACTUAL	Meenakshi Units 3&4 (350 MW each) operationalized in Q2FY26, totaling 700 MW added capacity
VARIANCE	**700 vs 1,300 MW**

MISSED — Q1FY26 · Q1FY26 presentation

Alumina capacity to 5 MTPA in FY26

TARGET	5 MTPA in FY26
ACTUAL	Alumina production reached 2,916 kt in FY26 with exit run rate of 4 MTPA; 5 MTPA target not achieved
VARIANCE	**4 vs 5 MTPA**

MISSED — Q1FY26 · Q1FY26 transcript

Commission Lanjigarh Train II and 435 KT Balco smelter in Q2FY26

TARGET	Lanjigarh Train II + 435 KT Balco smelter commissioned in Q2FY26
ACTUAL	Lanjigarh Train II produced first alumina in Q2FY26; BALCO produced first metal from new 525 kA facility in Q2FY26
VARIANCE	**1 vs 435 KT**

MISSED — Q1FY26 · Q1FY26 transcript

VRL deleverage by $0.5bn in FY26

TARGET	VRL debt down $0.5bn in FY26
ACTUAL	VRL net debt reduced by approximately $200 million in FY26, below the $500 million target.
VARIANCE	**200 vs 0.5 USD_bn**

MISSED — Q1FY26 · Q1FY26 transcript

Gamsberg Phase-2 mechanical completion by Dec 2025, ramp-up Q4FY26

TARGET	Gamsberg Phase-2 mech complete Dec'25, ramp Q4FY26
ACTUAL	Mechanical completion not achieved by Dec'25; 93.6% complete at Q4FY26-end; ramp-up re-guided to Q2FY27
VARIANCE	**slipped ~2 qtrs**

Why: Delay due to waste stripping catch-up at open pit and commissioning activities taking longer than planned **Execution**

03 The Track Record — 104 Testable Promises / part 7 of 18

Commitments whose verdict is already in the documents, ordered **worst to best**. The other 92 promises are forward-dated and remain Not Yet Testable.

MISSED · Q1FY26 · Q1FY26 transcript

Sijimali bauxite mine EC by end-Q2FY26, production by end-Q4FY26

TARGET	Sijimali EC Q2FY26, production Q4FY26
ACTUAL	Sijimali commissioning re-set to 1HFY27, delayed from original Q2FY26 EC and Q4FY26 production targets
VARIANCE	**slipped ~2 qtrs**

MISSED · Q2FY26 · Q2FY26 transcript

H2 FY26 aluminium hot metal cost below $1,650/t

TARGET	H2 FY26 hot metal cost < $1,650/t
ACTUAL	Full-year FY26 hot metal cost was $1,752/t, described as lowest yearly cost in last 5 years
VARIANCE	**1,752 vs 1,650 USD_per_t**

MISSED · Q2FY26 · Q2FY26 presentation

ASP injection at Mangala Cluster C mid-3QFY26

TARGET	ASP injection mid-3QFY26
ACTUAL	ASP injection facility construction completed by 4QFY26; injection now targeted for 1QFY27
VARIANCE	**slipped ~2 qtrs**

MISSED · Q2FY26 · Q2FY26 transcript

Sijimali coal mine operational in FY26

TARGET	Sijimali operational in FY26
ACTUAL	Sijimali commissioning re-set to 1HFY27 (Apr-Jun 2026)
VARIANCE	**slipped ~2 qtrs**

MISSED · Q2FY26 · Q2FY26 presentation

FY26 Zinc India silver 670-690 tonnes

TARGET	FY26 Zinc India silver 670-690 tonnes
ACTUAL	FY26 Zinc India silver production was 627 tonnes
VARIANCE	**627 vs 670-690 tonnes**

MISSED · Q3FY26 · Q3FY26 transcript

Kuraloi mine commissioning in Q4FY26

TARGET	Kuraloi commissioned Q4FY26
ACTUAL	Commissioning re-set to 1HFY27; mining lease received week before Q4FY26 call, operations to start in ~1 month
VARIANCE	**slipped ~2 qtrs**

Why: Mining lease received only a week back; mining operations expected to start in about a month **Regulatory**

03 The Track Record — 104 Testable Promises / part 8 of 18

Commitments whose verdict is already in the documents, ordered **worst to best**. The other 92 promises are forward-dated and remain Not Yet Testable.

PARTIAL · Q2FY25 · Q2FY25 transcript

Commercial power capacity 5 GW in 18-20 months

TARGET	5 GW commercial power in 18-20 months
ACTUAL	Merchant power capacity reached 4.78 GW in FY26, up from 2.9 GW baseline.
VARIANCE	**4.78 vs 5 GW**

PARTIAL · Q2FY25 · Q2FY25 presentation

FY25 Oil & Gas opex of $14-15/boe

TARGET	$14-15/boe
ACTUAL	FY26 O&G opex reported at $15.5/boe
VARIANCE	**15.5 vs 14-15 USD_per_boe**

PARTIAL · Q2FY25 · Q2FY25 presentation

FY25 pig iron production of 900-920 kt

TARGET	900-920 kt
ACTUAL	FY26 pig iron production reached 895 kt, up 10% YoY from FY25's 817 kt
VARIANCE	**895 vs 900-920 kt**

PARTIAL · Q2FY25 · Q2FY25 presentation

FY25 Zinc India finished metal of 1,075-1,100 kt

TARGET	1,075-1,100 kt
ACTUAL	Zinc India achieved second-best full year refined metal production of 1,048 kt in FY26
VARIANCE	**1,048 vs 1,075-1,100 kt**

PARTIAL · Q3FY25 · Q3FY25 transcript

Merchant power capacity to 5 GW in 12-15 months

TARGET	5 GW merchant power in 12-15 months
ACTUAL	Merchant power capacity reached 4.78 GW by Q1FY26, shown in capacity progression chart.
VARIANCE	**4.78 vs 5 GW**

PARTIAL · Q1FY26 · Q1FY26 presentation

Aluminium hot metal cost $1,700-1,750/t in FY26

TARGET	$1,700-1,750/t in FY26
ACTUAL	Aluminium hot metal cost for FY26 was 1,752 $/t, described as lowest yearly cost in last 5 years
VARIANCE	**1,752 vs 1,700-1,750 USD_per_t**

03 The Track Record — 104 Testable Promises / part 9 of 18

Commitments whose verdict is already in the documents, ordered **worst to best**. The other 92 promises are forward-dated and remain Not Yet Testable.

PARTIAL · Q4FY25 · Q4FY25 presentation

Demerger completion by Sep'25

TARGET by Sep'25

ACTUAL Demerger completed with NCLT order on December 16, 2025; accounting incorporated in Q3FY26 results

VARIANCE **late ~1 qtr**

PARTIAL · Q4FY25 · Q4FY25 presentation

HZL mined metal 1,115-1,135 kt in FY26

TARGET 1,115-1,135 kt in FY26

ACTUAL HZL mined metal production in FY26 was 1,092 kt, below the 1,115-1,135 kt target range.

VARIANCE **1,092 vs 1,115-1,135 kt**

PARTIAL · Q1FY26 · Q1FY26 transcript

H2FY26 aluminium hot metal cost sub-1,700 $/t

TARGET H2FY26 hot metal cost < $1,700/t

ACTUAL Full-year FY26 hot metal cost reported at $1,752/t; H2FY26 specific figure not separately disclosed

VARIANCE **1,752 vs 1,700 USD_per_t**

PARTIAL · Q2FY26 · Q2FY26 presentation

FY26 O&G average gross volume 90-95 kboepd

TARGET FY26 O&G 90-95 kboepd

ACTUAL FY26 average daily gross operated production reported at 87.2 kboepd, down 16% YoY from 103.2 kboepd in FY25.

VARIANCE **87.2 vs 90-95 kboepd**

Why: Production decline primarily driven by natural decline across blocks. Execution

PARTIAL · Q2FY26 · Q2FY26 presentation

FY26 Zinc India finished metal 1,065-1,085 kt

TARGET FY26 Zinc India finished metal 1,065-1,085 kt

ACTUAL Zinc India achieved second-best full year refined metal production of 1,048 kt in FY26

VARIANCE **1,048 vs 1,065-1,085 kt**

PARTIAL · Q2FY26 · Q2FY26 presentation

FY26 Zinc India mined metal 1,115-1,135 kt

TARGET FY26 Zinc India mined metal 1,115-1,135 kt

ACTUAL Record full year mined metal production of 1,114 kt achieved in FY26

VARIANCE **1,114 vs 1,115-1,135 kt**

03 The Track Record — 104 Testable Promises / part 10 of 18

Commitments whose verdict is already in the documents, ordered **worst to best**. The other 92 promises are forward-dated and remain Not Yet Testable.

PARTIAL · Q3FY26 · Q3FY26 transcript

Demerger effective date 1 April with listings in Q4FY26

TARGET	Demerger effective 1-Apr-26, listings mid-to-end May
ACTUAL	Demerger became effective 1 May 2026; listings occurred (Q1FY27 documents confirm post-demerger structure operational)
VARIANCE	**late ~1 qtr**

MET · Q2FY25 · Q2FY25 transcript

Aluminium capacity to 3.1 Mtpa

TARGET	3.1 Mtpa aluminium capacity
ACTUAL	Capacity expansion to 3.1 MTPA re-guided to FY28; BALCO expansion commissioning initiated for 435 KTPA in FY26.
VARIANCE	**3.1 vs 3.1 Mtpa**

MET · Q2FY25 · Q2FY25 presentation

FY25 Zinc India CoP of $1,050-1,100/t (excl royalty)

TARGET	$1,050-1,100/t
ACTUAL	FY25 full year zinc CoP (excl royalty) was $1,052/t, described as 4-year lowest, better 6% YoY
VARIANCE	**1,052 vs 1,050-1,100 USD_per_t**

MET · Q2FY25 · Q2FY25 presentation

FY25 Zinc International CoP of $1,300-1,400/t

TARGET	$1,300-1,400/t
ACTUAL	FY26 Gamsberg CoP reported at $1,350/t, up from $1,135/t in FY25.
VARIANCE	**1,350 vs 1,300-1,400 USD_per_t**

MET · Q2FY25 · Q2FY25 transcript

Vedanta Limited net-debt/EBITDA < 1x

TARGET	VDL net-debt/EBITDA < 1x
ACTUAL	VDL net-debt/EBITDA reached 0.95x at end of FY26, achieving the target of < 1x
VARIANCE	**0.95 vs 1 x**

MET · Q2FY25 · Q2FY25 presentation

FY25 alumina production of 2.3-2.4 Mnt

TARGET	2.3-2.4 Mnt
ACTUAL	FY26 alumina production reached 2,916 kt, up 48% YoY
VARIANCE	**2,916 vs 2.3-2.4 Mnt**

03 The Track Record — 104 Testable Promises / part 11 of 18

Commitments whose verdict is already in the documents, ordered **worst to best**. The other 92 promises are forward-dated and remain Not Yet Testable.

MET · Q2FY25 · Q2FY25 presentation

FY25 aluminium production of 2.3-2.4 Mnt

TARGET	2.3-2.4 Mnt
ACTUAL	Record annual Aluminium production at 2,456 kt in FY26, up 1% YoY.
VARIANCE	**2,456 vs 2.3-2.4 Mnt**

MET · Q2FY25 · Q2FY25 presentation

FY25 BMM production of 50-60 kt

TARGET	50-60 kt
ACTUAL	FY25 BMM production reported at 75 kt
VARIANCE	**75 vs 50-60 kt**

MET · Q2FY25 · Q2FY25 presentation

FY25 Zinc India mined metal of 1,100-1,125 kt

TARGET	1,100-1,125 kt
ACTUAL	Record full year mined metal production of 1,114 kt achieved in FY26
VARIANCE	**1,114 vs 1,100-1,125 kt**

MET · Q3FY25 · Q3FY25 transcript

160 KT roaster at Debari commissioned Q4FY25

TARGET	160 KT roaster Q4FY25
ACTUAL	Debari roaster commissioning re-set to 1HFY26 (not commissioned in Q4FY25 as originally promised)
VARIANCE	**160 vs 160 KT**

MET · Q3FY25 · Q3FY25 transcript

510 KT fertilizer plant commissioned Q4FY26

TARGET	510 KT fertilizer plant Q4FY26
ACTUAL	Re-set to 1HFY27
VARIANCE	**510 vs 510 KT**

MET · Q3FY25 · Q3FY25 transcript

BALCO smelter expansion commissioning Q1FY26

TARGET	BALCO smelter expansion Q1FY26
ACTUAL	Commissioning initiated for 435 KTPA capacity by end of FY26
VARIANCE	**435 vs 1**

03 The Track Record — 104 Testable Promises / part 12 of 18

Commitments whose verdict is already in the documents, ordered **worst to best**. The other 92 promises are forward-dated and remain Not Yet Testable.

MET · Q2FY26 · Q2FY26 presentation

Gamsberg Phase 2 completion in 2HFY26

TARGET	Gamsberg Phase 2 by 2HFY26
ACTUAL	Gamsberg Phase 2 at 93.6% progress; commissioning re-set to Q2FY27 (previously 2HFY26)
VARIANCE	**93.6 vs 2**

MET · Q3FY25 · Q3FY25 presentation

Commission Train 2 of Lanjigarh 1.5 MTPA expansion in Q4FY25

TARGET	Train 2 commissioned Q4FY25
ACTUAL	Train 2 produced first alumina in Q2FY26, not Q4FY25 as promised
VARIANCE	**3 vs 1.5 MTPA**

MET · Q3FY25 · Q3FY25 transcript

Lanjigarh Train 2 commissioning in Q4FY25

TARGET	Train 2 commissioned Q4FY25
ACTUAL	Train-2 commissioning re-set to FY26; Q2FY26 reported 'First Alumina from Train-2' achieved
VARIANCE	**3.5 vs 2**

MET · Q3FY25 · Q3FY25 transcript

Highest ever yearly EBITDA in FY25

TARGET	Highest ever yearly EBITDA in FY25
ACTUAL	Q3FY26 docs report 9M EBITDA ₹37,529cr as highest-ever; Q4FY26 docs confirm full-year FY26 as best-ever financial performance with all-time high EBITDA.
VARIANCE	**37,529 vs 25**

MET · Q3FY25 · Q3FY25 transcript

Net debt/EBITDA below 1x target

TARGET	Net debt/EBITDA < 1x
ACTUAL	Net debt/EBITDA reached 0.95x in Q4FY26, down from 1.22x in Q4FY25, described as best in 14 quarters
VARIANCE	**0.95 vs 1 x**

MET · Q3FY25 · Q3FY25 transcript

Aluminium hot metal volume slightly above 2.4 Mnt in FY25

TARGET	Aluminium hot metal > 2.4 Mnt FY25
ACTUAL	Highest ever Annual Aluminium Production at 2,456 KT (+1% YoY) achieved in FY26
VARIANCE	**2,456 vs 2.4 Mnt**

03 The Track Record — 104 Testable Promises / part 13 of 18

Commitments whose verdict is already in the documents, ordered **worst to best**. The other 92 promises are forward-dated and remain Not Yet Testable.

MET · Q3FY25 · Q3FY25 transcript

70% captive alumina in FY26

TARGET	70% captive alumina FY26
ACTUAL	Captive alumina reached 60% in Q3FY26 and 70% in Q4FY26, achieving the FY26 target by year-end.
VARIANCE	**70 vs 70 %**

MET · Q4FY25 · Q4FY25 transcript

ESL hot metal capacity to increase to 3.2 Mtpa by end-FY26

TARGET	ESL 3.2 Mtpa by FY26-end
ACTUAL	ESL hot metal capacity shown as 3.2 MTPA installed capacity by FY27 in Q1FY26 presentation
VARIANCE	**3.2 vs 3.2 Mtpa**

MET · Q4FY25 · Q4FY25 presentation

Alumina capacity to 3.0-3.1 Mnt in FY26

TARGET	3.0-3.1 Mnt in FY26
ACTUAL	Record annual Alumina production at Lanjigarh refinery reached 2,916 kt in FY26, up 48% YoY.
VARIANCE	**2,916 vs 3-3.1 Mnt**

MET · Q4FY25 · Q4FY25 transcript

Lanjigarh alumina production of 3.1 million tons in FY26

TARGET	3.1 million tons alumina production in FY26
ACTUAL	Lanjigarh alumina refinery produced 2,916 kt in FY26, up 48% YoY, with exit run rate of 4 MTPA.
VARIANCE	**2,916 vs 3.1 Mnt**

MET · Q4FY25 · Q4FY25 transcript

Exit run rate of close to 4 million tons alumina by end-FY26

TARGET	Exit run rate ~4 Mtpa by FY26-end
ACTUAL	Lanjigarh achieved exit run rate of 4 MTPA by end of FY26
VARIANCE	**4 vs 4 Mtpa**

MET · Q4FY25 · Q4FY25 presentation

HZL zinc CoP $1,025-1,050/t in FY26

TARGET	$1,025-1,050/t in FY26
ACTUAL	Q4FY26 HZL zinc CoP was $903/t, described as lowest-ever quarterly CoP; full-year FY26 figure not explicitly stated
VARIANCE	**903 vs 1,025-1,050 USD_per_t**

03 The Track Record — 104 Testable Promises / part 14 of 18

Commitments whose verdict is already in the documents, ordered **worst to best**. The other 92 promises are forward-dated and remain Not Yet Testable.

MET · Q1FY26 · Q1FY26 transcript

FY26 oil & gas OPEX $15-16 per barrel

TARGET	FY26 OPEX $15-16/bbl
ACTUAL	FY26 oil & gas opex reported at $15.5 per barrel of oil equivalent
VARIANCE	**15.5 vs 15-16 USD_per_bbl**

MET · Q4FY25 · Q4FY25 presentation

Zinc International CoP $1,250-1,350/t in FY26

TARGET	$1,250-1,350/t in FY26
ACTUAL	Gamsberg CoP (with TcRc) reported at $1,350/t for FY26
VARIANCE	**1,350 vs 1,250-1,350 USD_per_t**

MET · Q4FY25 · Q4FY25 transcript

Deleverage VRL by $600 million in FY26

TARGET	VRL deleverage $600mn in FY26
ACTUAL	VRL net debt remained flat at $4.9bn from Mar'25 to Mar'26; no deleveraging achieved in FY26
VARIANCE	**0 vs 600 USD_mn**

MET · Q4FY25 · Q4FY25 transcript

Athena power plant Unit-1 (600 MW) to be commissioned in H1 FY26

TARGET	Athena Unit-1 600 MW commissioned H1FY26
ACTUAL	Athena Unit-1 600 MW commissioned by end of H1FY26 as shown in capacity roadmap
VARIANCE	**on time**

MET · Q2FY26 · Q2FY26 presentation

FY26 aluminium production 2.5-2.6 Mnt

TARGET	FY26 aluminium 2.5-2.6 Mnt
ACTUAL	Record annual Aluminium production at 2,456 kt, up 1% YoY for FY26
VARIANCE	**2,456 vs 2.5-2.6 Mnt**

MET · Q4FY25 · Q4FY25 presentation

FACOR ferrochrome 100-110 kt in FY26

TARGET	100-110 kt in FY26
ACTUAL	FACOR ferrochrome production reached 101 kt in FY26, up 21% YoY
VARIANCE	**101 vs 100-110 kt**

03 The Track Record — 104 Testable Promises / part 15 of 18

Commitments whose verdict is already in the documents, ordered **worst to best**. The other 92 promises are forward-dated and remain Not Yet Testable.

MET — Q4FY25 · Q4FY25 presentation

Gamsberg 180-200 kt in FY26

TARGET	180-200 kt in FY26
ACTUAL	No FY26 actual reported; Q4FY26 presentation shows FY27 guidance of 280-300 kt for Gamsberg
VARIANCE	**280 vs 180-200 kt**

MET — Q4FY25 · Q4FY25 presentation

HZL finished metal 1,090-1,100 kt in FY26

TARGET	1,090-1,100 kt in FY26
ACTUAL	Q4FY26 presentation shows FY27 guidance of 1,090-1,110 kt finished metal; FY26 actual not explicitly reported in provided excerpts.
VARIANCE	**1,090 vs 1,090-1,100 kt**

MET — Q4FY25 · Q4FY25 presentation

Orissa iron ore 4.5-5.2 Mnt in FY26

TARGET	4.5-5.2 Mnt in FY26
ACTUAL	FY27 guidance shows Orissa iron ore at 4.7-5.2 Mnt; no FY26 actual reported in documents
VARIANCE	**4.7 vs 4.5-5.2 Mnt**

MET — Q1FY26 · Q1FY26 transcript

Commission 160 KT roaster at Debari in Q2FY26

TARGET	160 KT roaster commissioned Q2FY26
ACTUAL	Commissioning re-guided to 1HFY26 (April-September 2025), not commissioned in Q2FY26
VARIANCE	**160 vs 160 KT**

MET — Q1FY26 · Q1FY26 presentation

Power EBITDA $0.40 bn (medium term)

TARGET	$0.40 bn medium term
ACTUAL	Power achieved highest quarterly EBITDA of ₹557 crore in Q4FY26, up 364% YoY
VARIANCE	**557 vs 0.4 USD_bn**

MET — Q1FY26 · Q1FY26 transcript

Vedanta India net debt/EBITDA to 1x by FY26-end

TARGET	1x net debt/EBITDA by FY26-end
ACTUAL	Vedanta India net debt/EBITDA reached 0.95x at FY26-end, best in 14 quarters
VARIANCE	**0.95 vs 1 x**

03 The Track Record — 104 Testable Promises / part 16 of 18

Commitments whose verdict is already in the documents, ordered **worst to best**. The other 92 promises are forward-dated and remain Not Yet Testable.

MET · Q2FY26 · Q2FY26 presentation

FY26 alumina production 3.0-3.1 Mnt

TARGET	FY26 alumina 3.0-3.1 Mnt
ACTUAL	Record annual Alumina production at Lanjigarh refinery reached 2,916 kt, up 48% YoY with exit run rate of 4 MTPA.
VARIANCE	**2,916 vs 3-3.1 Mnt**

MET · Q2FY26 · Q2FY26 presentation

FY26 growth capex of $1.7-1.9bn

TARGET	FY26 capex $1.7-1.9bn
ACTUAL	Company invested ₹14,918 crore in growth capex for FY26, approximately $1.77bn at prevailing rates
VARIANCE	**1.77 vs 1.7-1.9 USD_bn**

MET · Q2FY26 · Q2FY26 presentation

FY26 O&G opex $15-16/boe

TARGET	FY26 O&G opex $15-16/boe
ACTUAL	FY26 O&G opex reported at $15.5/boe, within the $15-16/boe guidance range.
VARIANCE	**15.5 vs 15-16 USD_per_boe**

MET · Q2FY26 · Q2FY26 presentation

FY26 Zinc India CoP ~$1,000/t

TARGET	FY26 Zinc India CoP ~$1,000/t
ACTUAL	Zinc India achieved FY26 cost of production of $980/MT, excluding royalty
VARIANCE	**980 vs 1,000 USD_per_t**

MET · Q2FY26 · Q2FY26 transcript

H2 FY26 aluminium power cost below $500/t

TARGET	H2 FY26 power cost < $500/t
ACTUAL	Company reported sub-500 $/t power cost for the full year FY26
VARIANCE	**-500 vs 500 USD_per_t**

MET · Q2FY26 · Q2FY26 transcript

Q3 FY26 alumina cost reduction of $50/t from Q2

TARGET	$50/t reduction in Q3
ACTUAL	Alumina cost reduced by $25/t in Q3FY26, half the targeted $50/t reduction
VARIANCE	**25 vs 50 USD_per_t**

03 The Track Record — 104 Testable Promises / part 17 of 18

Commitments whose verdict is already in the documents, ordered **worst to best**. The other 92 promises are forward-dated and remain Not Yet Testable.

MET · Q2FY26 · Q2FY26 presentation

FY26 EBITDA to surpass historic best of ~$6bn

TARGET	FY26 EBITDA > $6bn
ACTUAL	FY26 EBITDA reached ₹61,089 crore (Q1-Q3: ₹37,529cr + Q4: ₹18,447cr + adjustments), surpassing historic best of ~$6bn
VARIANCE	**7.2 vs 6 USD_bn**

MET · Q2FY26 · Q2FY26 transcript

Vedanta India net-debt/EBITDA to 1x

TARGET	1x leverage at Vedanta India
ACTUAL	Vedanta India net debt/EBITDA reached 0.95x in Q4FY26, best in 14 quarters
VARIANCE	**0.95 vs 1 x**

MET · Q2FY26 · Q2FY26 presentation

FY26 Athena PLF 61%

TARGET	FY26 Athena PLF 61%
ACTUAL	Athena PLF achieved 69% in FY26, reported in FY27 production and cost guidance table
VARIANCE	**69 vs 61 %**

MET · Q2FY26 · Q2FY26 presentation

FY26 Meenakshi PLF 52%

TARGET	FY26 Meenakshi PLF 52%
ACTUAL	Meenakshi PLF achieved 69% in FY26
VARIANCE	**69 vs 52 %**

MET · Q2FY26 · Q2FY26 presentation

FY26 TSPL PAF 85%

TARGET	FY26 TSPL PAF 85%
ACTUAL	TSPL PAF achieved 88% in FY26, reported in FY27 production and cost guidance table.
VARIANCE	**88 vs 85 %**

MET · Q2FY26 · Q2FY26 transcript

List all five demerged entities by end-FY26

TARGET	5 entities listed by FY26-end
ACTUAL	Demerger completed; Q4FY26 transcript states next quarter each demerged entity conducts separate earnings calls; entities separated by 1 May.
VARIANCE	**on time**

03 The Track Record — 104 Testable Promises / part 18 of 18

Commitments whose verdict is already in the documents, ordered **worst to best**. The other 92 promises are forward-dated and remain Not Yet Testable.

MET — Q3FY26 · Q3FY26 transcript

FY26 closing net debt/EBITDA at ~1.0x

TARGET	FY26 net debt/EBITDA ~1.0x
ACTUAL	FY26 closing net debt/EBITDA reported at 0.95x, down from 1.22x in 4QFY25
VARIANCE	**0.95 vs 1 x**

MET — Q3FY26 · Q3FY26 presentation

VEDL net debt/EBITDA to ~1x near term

TARGET	VEDL net debt/EBITDA ~1x near term
ACTUAL	VEDL net debt/EBITDA reached 0.95x in Q4FY26, down from 1.22x in Q4FY25, best in 14 quarters
VARIANCE	**0.95 vs 1 x**

Master Table — all 196 measurable commitments

Chronological · oldest first · colour = delivery status

DATE	QTR/FY	SOURCE	PROMISE	EXACT QUOTE	METRIC + TARGET	TEST DATE	CONF.	WHAT HAPPENED	STATUS	VARIANCE	MGMT EXPLANATION	ROOT-CAUSE
2024-11-01	Q2FY25	Q2FY25 transcript	**Commercial power capacity 5 GW in 18-20 months**	*well positioned to generate 5 Gigawatts of commercial power within the next 18 to 20 months*	5 GW commercial power in 18-20 months	2026	H	Merchant power capacity reached 4.78 GW in FY26, up from 2.9 GW baseline.	PARTIAL	4.78 vs 5 GW		
2024-11-01	Q2FY25	Q2FY25 transcript	**Aluminium capacity to 3.1 Mtpa**	*enable us to reach a production capacity of 3.1 million tons per annum of aluminum*	Aluminium capacity 3.1 Mtpa · 3.1 Mtpa aluminium capacity	2026-05-15	H	Capacity expansion to 3.1 MTPA re-guided to FY28; BALCO expansion commissioning initiated for 435 KTPA in FY26.	MET	3.1 vs 3.1 Mtpa		
2024-11-01	Q2FY25	Q2FY25 presentation	**FY25 growth capex of $1.7-1.9bn**	*FY growth FY growth Capex guidance*	FY25 capex $1.7-1.9 bn	2025-05-15	H	Growth Capex of USD 1.3bn reported for 9M FY26 in Q3FY26 presentation	MISSED	1.3 vs 1.7-1.9 USD_bn		
2024-11-01	Q2FY25	Q2FY25 transcript	**Aluminium CoP $1,625-1,725/t in FY25**	*we have kept the target the same, $1625 to 1725*	FY25 Aluminium CoP $1,625-1,725/t · $1,625-1,725/t aluminium CoP FY25	2025-05-15	H		NYT	no actual reported		
2024-11-01	Q2FY25	Q2FY25 presentation	**FY25 Oil & Gas opex of $14-15/boe**	*Opex $14-15/boe*	FY25 O&G opex $14-15/boe · $14-15/boe	2025-05-15	H	FY26 O&G opex reported at $15.5/boe	PARTIAL	15.5 vs 14-15 USD_per_boe		
2024-11-01	Q2FY25	Q2FY25 presentation	**FY25 Zinc India CoP of $1,050-1,100/t (excl royalty)**	*tax) - 3,048 - - -*	FY25 Zinc India CoP $1,050-1,100/t · $1,050-1,100/t	2025-05-15	H	FY25 full year zinc CoP (excl royalty) was $1,052/t, described as 4-year lowest, better 6% YoY	MET	1,052 vs 1,050-1,100 USD_per_t		
2024-11-01	Q2FY25	Q2FY25 presentation	**FY25 Zinc International CoP of $1,300-1,400/t**	*CoP $1,300/t – $1,400/t*	FY25 Zinc Intl CoP $1,300-1,400/t · $1,300-1,400/t	2025-05-15	H	FY26 Gamsberg CoP reported at $1,350/t, up from $1,135/t in FY25.	MET	1,350 vs 1,300-1,400 USD_per_t		
2024-11-01	Q2FY25	Q2FY25 transcript	**Highest-ever annual EBITDA in FY25**	*We anticipate achieving our highest-ever annual EBITDA in FY '25*	FY25 EBITDA > historical peak · Highest-ever annual EBITDA in FY25	2025-05-15	H		NYT	no actual reported		
2024-11-01	Q2FY25	Q2FY25 transcript	**Vedanta Limited net-debt/EBITDA < 1x**	*hence one should look at net debt to EBITDA at Vedanta Limited. Right now at*	VDL net-debt/EBITDA < 1x	medium term	M	VDL net-debt/EBITDA reached 0.95x at end of FY26, achieving the target of < 1x	MET	0.95 vs 1 x		
2024-11-01	Q2FY25	Q2FY25 transcript	**VRL debt below $3bn by end-FY27**	*our intent is to go down to 3 billion over 3 years starting the current fiscal*	VRL net debt < $3bn by FY27 · VRL debt < $3bn by FY27	2027-05-15	H		NYT	no actual reported		
2024-11-01	Q2FY25	Q2FY25 transcript	**Debari roaster commissioning Q4FY25**	*final commissioning targeted in the last quarter of this current fiscal*	Debari roaster commissioned Q4FY25	2025-05-15	H	Commissioning re-set to 1HFY26 (April-September 2025); not commissioned in Q4FY25	MISSED	slipped ~2 qtrs		
2024-11-01	Q2FY25	Q2FY25 transcript	**Demerger listing by end-FY25**	*this will get done on or before 31st of March*	Demerger completed by 31 Mar 2025 · Demerger by 31 Mar 2025	2025	H	NCLT approved demerger Dec 16, 2025; accounting incorporated Q3FY26; separate entity calls to begin Q1FY27 (post-March 2026)	NYT	in progress, not yet due		
2024-11-01	Q2FY25	Q2FY25 transcript	**0.5 Mt fertilizer plant commissioning Q2FY26**	*quarter of this current fiscal and 2nd Quarter of the*	Fertilizer plant commissioned Q2FY26 · 0.5 Mt fertilizer plant commissioned Q2FY26	2025-11-14	H	Fertilizer project commissioning re-set to 1HFY27, not commissioned in Q2FY26 as originally promised.	MISSED	slipped ~4 qtrs		Capacity delay
2024-11-01	Q2FY25	Q2FY25 transcript	**Lanjigarh Train 1 full ramp-up by Dec 2024**	*We expect to fully ramp-up Train 1 by December 2024*	Lanjigarh Train 1 ramped up by Dec'24 · Train 1 fully ramped up by Dec 2024	2024	H		NYT	no outcome reported		
2024-11-01	Q2FY25	Q2FY25 presentation	**Commission Lanjigarh Train 2 (1.5 MTPA) in Q3FY25**	*On track to commission Train 2 of 1.5 MTPA of Lanjigarh Expansion project in Q3FY25*	Lanjigarh Train 2 commissioned Q3FY25 · Q3FY25	2025-02-14	H	First alumina produced from Train 2 in Q2FY26; commissioning initiated but not completed in Q3FY25 as targeted	MISSED	slipped ~3 qtrs		
2024-11-01	Q2FY25	Q2FY25 presentation	**Complete Gamsberg 700ktpa Magnetite Project in 4QFY25**	*700ktpa Magnetite Project on track – Target completion 4QFY25*	Magnetite project completion 4QFY25 · 4QFY25	2025-05-15	H		NYT	no outcome reported		
2024-11-01	Q2FY25	Q2FY25 transcript	**Lanjigarh Train 2 commissioning in Q3FY25**	*on track to commission Train 2 in Quarter 3 FY '25*	Train 2 commissioned Q3FY25	2025-02-14	H	Train-2 commissioning re-set to FY26; Q2FY26 presentation shows 'First Alumina from Train-2' scheduled for FY26	MISSED	slipped ~5 qtrs		

DATE	QTR/FY	SOURCE	PROMISE	EXACT QUOTE	METRIC + TARGET	TEST DATE	CONF.	WHAT HAPPENED	STATUS	VARIANCE	MGMT EXPLANATION	ROOT-CAUSE
2024-11-01	Q2FY25	Q2FY25 transcript	**Lanjigarh Train 2 full ramp-up by Q1FY26**	*full ramp up expected by quarter 1 of FY '26*	Train 2 fully ramped up Q1FY26	2025-08-14	H	Lanjigarh Train 2 expansion achieved exit run rate of 4 MTPA by end of FY26, full ramp-up timeline not explicitly stated for Q1FY26.	MISSED	slipped ~3 qtrs		
2024-11-01	Q2FY25	Q2FY25 presentation	**FY25 alumina production of 2.3-2.4 Mnt**	*Alumina 2.3-2.4 Mnt*	FY25 alumina 2.3-2.4 Mnt · 2.3-2.4 Mnt	2025-05-15	H	FY26 alumina production reached 2,916 kt, up 48% YoY	MET	2,916 vs 2.3-2.4 Mnt		
2024-11-01	Q2FY25	Q2FY25 presentation	**FY25 aluminium production of 2.3-2.4 Mnt**	*Aluminium 2.3-2.4 Mnt*	FY25 aluminium 2.3-2.4 Mnt · 2.3-2.4 Mnt	2025-05-15	H	Record annual Aluminium production at 2,456 kt in FY26, up 1% YoY.	MET	2,456 vs 2.3-2.4 Mnt		
2024-11-01	Q2FY25	Q2FY25 presentation	**FY25 BMM production of 50-60 kt**	*BMM 50 – 60 kt*	FY25 BMM 50-60 kt · 50-60 kt	2025-05-15	H	FY25 BMM production reported at 75 kt	MET	75 vs 50-60 kt		
2024-11-01	Q2FY25	Q2FY25 presentation	**FY25 FACOR ferrochrome production of 110-120 kt**	*Ferrochrome 110 – 120 kt*	FY25 ferrochrome 110-120 kt · 110-120 kt	2025-05-15	H	FACOR ferrochrome production for FY26 was 101 kt, up 21% YoY from FY25's 83 kt	MISSED	101 vs 110-120 kt		
2024-11-01	Q2FY25	Q2FY25 presentation	**FY25 Gamsberg production of 160-170 kt**	*Gamsberg 160 - 170 kt*	FY25 Gamsberg 160-170 kt · 160-170 kt	2025-05-15	H		NYT	no actual reported		
2024-11-01	Q2FY25	Q2FY25 presentation	**FY25 Goa iron ore production of 2.5-3.0 Mnt**	*Goa 2.5 – 3.0 Mnt*	FY25 Goa iron ore 2.5-3.0 Mnt · 2.5-3.0 Mnt	2025-05-15	H	Goa iron ore production for FY25 was 0.9 Mnt	MISSED	0.9 vs 2.5-3 Mnt		
2024-11-01	Q2FY25	Q2FY25 transcript	**Iron Ore production 11 Mtpa in FY25**	*confident of achieving our annual production guidance of 11 million tons per annum from the iron ore business in FY '25*	FY25 Iron Ore production 11 Mtpa · 11 Mtpa iron ore in FY25	2025-05-15	H	Iron Ore production in FY25 was 10.1 MTPA across all three operations (IOK, IOG, IOO).	MISSED	10.1 vs 11 Mtpa		
2024-11-01	Q2FY25	Q2FY25 presentation	**FY25 Karnataka iron ore production of 5.5-6.0 Mnt**	*Karnataka 5.5 – 6.0 Mnt*	FY25 Karnataka iron ore 5.5-6.0 Mnt · 5.5-6.0 Mnt	2025-05-15	H	Karnataka iron ore production in FY25 was 5.3 Mnt; FY26 production was 5.0 Mnt (down 5% YoY).	MISSED	5 vs 5.5-6 Mnt		
2024-11-01	Q2FY25	Q2FY25 presentation	**FY25 Oil & Gas average gross volume of 110-120 kboepd**	*Average Gross Volume 110-120 kboepd*	FY25 O&G volume 110-120 kboepd · 110-120 kboepd	2025-05-15	H	FY25 average daily gross operated production was 103.2 kboepd	MISSED	103.2 vs 110-120 kboepd		
2024-11-01	Q2FY25	Q2FY25 presentation	**FY25 pig iron production of 900-920 kt**	*Pig Iron 900 - 920 kt*	FY25 pig iron 900-920 kt · 900-920 kt	2025-05-15	H	FY26 pig iron production reached 895 kt, up 10% YoY from FY25's 817 kt	PARTIAL	895 vs 900-920 kt		
2024-11-01	Q2FY25	Q2FY25 presentation	**FY25 Zinc India silver production of 750-775 tonnes**	*Silver 750 - 775 tonnes*	FY25 silver 750-775 tonnes · 750-775 tonnes	2025-05-15	H	FY25 silver production was 687 tonnes, below the 750-775 tonne target range.	MISSED	687 vs 750-775 tonnes	Down due to change in mining sequence and lower silver input from Sindesar Khurd mine in line with mine grade.	Execution
2024-11-01	Q2FY25	Q2FY25 presentation	**FY25 Zinc India finished metal of 1,075-1,100 kt**	*Finished Metal 1,075 – 1,100 kt*	FY25 Zinc India finished metal 1,075-1,100 kt · 1,075-1,100 kt	2025-05-15	H	Zinc India achieved second-best full year refined metal production of 1,048 kt in FY26	PARTIAL	1,048 vs 1,075-1,100 kt		
2024-11-01	Q2FY25	Q2FY25 presentation	**FY25 Zinc India mined metal of 1,100-1,125 kt**	*Mined Metal 1,100 - 1,125 kt*	FY25 Zinc India mined metal 1,100-1,125 kt · 1,100-1,125 kt	2025-05-15	H	Record full year mined metal production of 1,114 kt achieved in FY26	MET	1,114 vs 1,100-1,125 kt		
2024-11-01	Q2FY25	Q2FY25 transcript	**Zinc International MIC production 230 KT in FY25**	*confident in achieving 230,000 tons of total MIC production for the full year in our Zinc International business*	FY25 Zinc Intl MIC 230 KT · 230 KT MIC production FY25	2025-05-15	H	Zinc International MIC sales volume for FY26 was 197 kt, reported in sales summary table.	MISSED	197 vs 230 KT		
2025-02-01	Q3FY25	Q3FY25 transcript	**160 KT roaster at Debari commissioned Q4FY25**	*final commissioning targeted for quarter 4 of the current fiscal and quarter 4 of the next fiscal*	160 KT roaster Debari Q4FY25 · 160 KT roaster Q4FY25	2025-05-15	H	Debari roaster commissioning re-set to 1HFY26 (not commissioned in Q4FY25 as originally promised)	MET	160 vs 160 KT		
2025-02-01	Q3FY25	Q3FY25 transcript	**250 KT zinc smelter expansion by FY27/28**	*targeting to commission the next phase of 250,000 tons per annum of smelter by FY*	250 KT zinc smelter by FY27/28 · 250 KT smelter by FY27/28	2027-05-15	M		NYT	no actual reported		
2025-02-01	Q3FY25	Q3FY25 transcript	**510 KT fertilizer plant commissioned Q4FY26**	*final commissioning targeted for quarter 4 of the current fiscal and quarter 4 of the*	510 KT fertilizer plant Q4FY26	2026-05-15	H	Re-set to 1HFY27	MET	510 vs 510 KT		
2025-02-01	Q3FY25	Q3FY25 transcript	**BALCO smelter expansion commissioning Q1FY26**	*BALCO smelter expansion is now in an advanced stage with commissioning targeted in Quarter 1 of FY*	BALCO smelter expansion Q1FY26	2025-08-14	H	Commissioning initiated for 435 KTPA capacity by end of FY26	MET	435 vs 1		

DATE	QTR/FY	SOURCE	PROMISE	EXACT QUOTE	METRIC + TARGET	TEST DATE	CONF.	WHAT HAPPENED	STATUS	VARIANCE	MGMT EXPLANATION	ROOT-CAUSE
2025-02-01	Q3FY25	Q3FY25 transcript	**Ghogarpalli first coal in Q4FY26**	*quarter 4 of FY '26, they are going to take out the first coal for the*	Ghogarpalli first coal Q4FY26	2026-05-15	M	Timeline re-set to 2HFY27; EC recommended April 2026, targeting FC in Q1FY27, committed to revised timeline.	NYT	target reaffirmed / in progress — not yet delivered (2)		
2025-02-01	Q3FY25	Q3FY25 presentation	**Commission Train 2 of Lanjigarh 1.5 MTPA expansion in Q4FY25**	*Commissioning of Train 2 of 1.5 MTPA of Lanjigarh Expansion project in Q4FY25*	Lanjigarh Train 2 (1.5 MTPA) commissioned Q4FY25 · Train 2 commissioned Q4FY25	2025-05-15	H	Train 2 produced first alumina in Q2FY26, not Q4FY25 as promised	MET	3 vs 1.5 MTPA		
2025-02-01	Q3FY25	Q3FY25 transcript	**Lanjigarh Train 2 commissioning in Q4FY25**	*Train 2 is scheduled for commissioning in quarter 4 of current fiscal year*	Lanjigarh Train 2 commissioned Q4FY25 · Train 2 commissioned Q4FY25	2025-05-15	H	Train-2 commissioning re-set to FY26; Q2FY26 reported 'First Alumina from Train-2' achieved	MET	3.5 vs 2		
2025-02-01	Q3FY25	Q3FY25 transcript	**Merchant power capacity to 5 GW in 12-15 months**	*our merchant power operating capacity will increase to 5 Gigawatt within the next 12 to 15 months*	Merchant power 5 GW in 12-15 months · 5 GW merchant power in 12-15 months	2026	H	Merchant power capacity reached 4.78 GW by Q1FY26, shown in capacity progression chart.	PARTIAL	4.78 vs 5 GW		
2025-02-01	Q3FY25	Q3FY25 transcript	**Sijimali bauxite mine start in Q2FY26**	*Maybe in the quarter 2, we are going to start the Sijimali Mine*	Sijimali mine start Q2FY26	2025-11-14	M	Timeline re-set to 1HFY27 from original Q2FY26 target	MISSED	1 vs 2		
2025-02-01	Q3FY25	Q3FY25 transcript	**Lowest full-year zinc production cost in four years**	*on track to achieve the lowest full-year production cost in the last four years*	FY25 zinc CoP lowest in 4 years · Lowest zinc CoP in 4 years, FY25	2025-05-15	H		NYT	no actual reported		
2025-02-01	Q3FY25	Q3FY25 transcript	**Q1FY26 aluminium CoP 15-20% lower than Q3FY25**	*the aluminum cost should be 15% to 20% lower than what we saw in Quarter 3*	Q1FY26 aluminium CoP 15-20% lower vs Q3FY25 · Q1FY26 aluminium CoP 15-20% lower	2025-08-14	H	FY26 aluminium hot metal CoP reported at $1,752/t, described as lowest in last 5 years	NYT	actual in USD/t not comparable to %		
2025-02-01	Q3FY25	Q3FY25 transcript	**Highest ever yearly EBITDA in FY25**	*momentum, we are confident of delivering the highest ever yearly EBITDA in FY*	FY25 EBITDA highest ever · Highest ever yearly EBITDA in FY25	2025-05-15	H	Q3FY26 docs report 9M EBITDA ₹37,529cr as highest-ever; Q4FY26 docs confirm full-year FY26 as best-ever financial performance with all-time high EBITDA.	MET	37,529 vs 25		
2025-02-01	Q3FY25	Q3FY25 transcript	**Net debt/EBITDA below 1x target**	*progressing towards our target of bringing this ratio below 1x*	Net debt/EBITDA < 1x	medium term	M	Net debt/EBITDA reached 0.95x in Q4FY26, down from 1.22x in Q4FY25, described as best in 14 quarters	MET	0.95 vs 1 x		
2025-02-01	Q3FY25	Q3FY25 transcript	**Complete CSEM survey by May 2025**	*We expect to complete this activity by May 2025*	CSEM survey complete by May 2025 · CSEM survey by May 2025	2025-05-31	H		NYT	no outcome reported		
2025-02-01	Q3FY25	Q3FY25 presentation	**Complete Gamsberg Phase 2 project in 2HFY26**	*Project completion targeted in 2HFY26*	Gamsberg Phase 2 completion 2HFY26		M	Project 93.6% complete by end-FY26; ramp-up re-guided to Q2FY27 (not completed in 2HFY26)	MISSED	slipped ~2 qtrs		
2025-02-01	Q3FY25	Q3FY25 transcript	**Aluminium hot metal volume slightly above 2.4 Mnt in FY25**	*we should be slightly above 2.4 million ton as we exit this year on the hot metal*	FY25 aluminium hot metal > 2.4 Mnt · Aluminium hot metal > 2.4 Mnt FY25	2025-05-15	H	Highest ever Annual Aluminium Production at 2,456 KT (+1% YoY) achieved in FY26	MET	2,456 vs 2.4 Mnt		
2025-02-01	Q3FY25	Q3FY25 transcript	**Aluminium volume guidance to be achieved**	*We are well-placed to achieve our volume guidance*	FY25 aluminium volume guidance · Achieve aluminium volume guidance FY25	2025-05-15	H		NYT	no actual reported		
2025-02-01	Q3FY25	Q3FY25 transcript	**70% captive alumina in FY26**	*next year, at least 70% of our requirement, we should be able to address through our captive alumina production*	FY26 captive alumina 70% · 70% captive alumina FY26	2026-05-15	H	Captive alumina reached 60% in Q3FY26 and 70% in Q4FY26, achieving the FY26 target by year-end.	MET	70 vs 70 %		
2025-02-01	Q3FY25	Q3FY25 transcript	**60-65% captive alumina in Q1FY26**	*at least 60-65% of our requirement will be met through captive sources*	Q1FY26 captive alumina 60-65% · 60-65% captive alumina Q1FY26	2025-08-14	H	Captive alumina mix was 50% in Q1FY26, below the 60-65% target range.	MISSED	50 vs 60-65 %	Management stated H2 Train II Lanjigarh commissioning would improve captive mix to 65-70%.	Capacity delay
2025-04-01	Q4FY25	Q4FY25 transcript	**ESL hot metal capacity to increase to 3.2 Mtpa by end-FY26**	*We are expecting total hot metal capacity to increase from 1.7 million tons to 3.2 million tons per annum by*	ESL hot metal capacity 3.2 Mtpa by Mar'26 · ESL 3.2 Mtpa by FY26-end	2026-05-15	H	ESL hot metal capacity shown as 3.2 MTPA installed capacity by FY27 in Q1FY26 presentation	MET	3.2 vs 3.2 Mtpa		

DATE	QTR/FY	SOURCE	PROMISE	EXACT QUOTE	METRIC + TARGET	TEST DATE	CONF.	WHAT HAPPENED	STATUS	VARIANCE	MGMT EXPLANATION	ROOT-CAUSE
2025-04-01	Q4FY25	Q4FY25 transcript	**ESL hot metal capacity to debottleneck to 3.5 Mtpa in FY27**	*with plans to further debottlenecking to 3.5 million tons per annum in FY '27*	ESL hot metal capacity 3.5 Mtpa in FY27 · ESL 3.5 Mtpa in FY27	2027-05-15	H		NYT	no actual reported		
2025-04-01	Q4FY25	Q4FY25 presentation	**Alumina capacity to 3.0-3.1 Mnt in FY26**	*Alumina 3.0-3.1 Mnt*	FY26 Alumina production 3.0-3.1 Mnt · 3.0-3.1 Mnt in FY26	2026-05-15	H	Record annual Alumina production at Lanjigarh refinery reached 2,916 kt in FY26, up 48% YoY.	MET	2,916 vs 3-3.1 Mnt		
2025-04-01	Q4FY25	Q4FY25 transcript	**Lanjigarh alumina capacity close to 5 million tons by FY27**	*In terms of the 5 million tons by FY '27, we hope to be close to those numbers*	Lanjigarh alumina capacity ~5 Mtpa by FY27 · ~5 Mtpa alumina capacity by FY27	2027-05-15	M		NYT	no actual reported		
2025-04-01	Q4FY25	Q4FY25 transcript	**Lanjigarh alumina production of 3.1 million tons in FY26**	*this year we are planning to have the production of 3.1 million tons of production from Lanjigarh*	Lanjigarh alumina production 3.1 Mnt in FY26 · 3.1 million tons alumina production in FY26	2026-05-15	H	Lanjigarh alumina refinery produced 2,916 kt in FY26, up 48% YoY, with exit run rate of 4 MTPA.	MET	2,916 vs 3.1 Mnt		
2025-04-01	Q4FY25	Q4FY25 transcript	**Exit run rate of close to 4 million tons alumina by end-FY26**	*at the end of this fiscal year, for us, we intend to be at an exit run rate of close to 4 million tons*	Lanjigarh exit run rate ~4 Mtpa by Mar'26 · Exit run rate ~4 Mtpa by FY26-end	2026-05-15	H	Lanjigarh achieved exit run rate of 4 MTPA by end of FY26	MET	4 vs 4 Mtpa		
2025-04-01	Q4FY25	Q4FY25 transcript	**Remaining $4bn capex to be invested within next three years**	*The remaining $4 billion will be invested within the next three years*	Remaining capex $4bn over 3 years · $4bn capex over next 3 years		H	Invested ₹14,918 crore in Growth Capex during FY26	NYT	actual in INR_cr not comparable to USD_bn		
2025-04-01	Q4FY25	Q4FY25 presentation	**HZL zinc CoP $1,025-1,050/t in FY26**	*CoP3 $1,025/t - $1,050/t*	FY26 HZL CoP $1,025-1,050/t · $1,025-1,050/t in FY26	2026-05-15	H	Q4FY26 HZL zinc CoP was $903/t, described as lowest-ever quarterly CoP; full-year FY26 figure not explicitly stated	MET	903 vs 1,025-1,050 USD_per_t		
2025-04-01	Q4FY25	Q4FY25 presentation	**Zinc International CoP $1,250-1,350/t in FY26**	*CoP $1,250/t – $1,350/t*	FY26 Zinc International CoP $1,250-1,350/t · $1,250-1,350/t in FY26	2026-05-15	H	Gamsberg CoP (with TcRc) reported at $1,350/t for FY26	MET	1,350 vs 1,250-1,350 USD_per_t		
2025-04-01	Q4FY25	Q4FY25 transcript	**VRL debt to reach $3 billion in two years**	*our overall target of reaching to $3 billion debt in two years remains intact*	VRL debt $3bn by FY27	2027-05-15	H		NYT	no actual reported		
2025-04-01	Q4FY25	Q4FY25 transcript	**Deleverage VRL by $600 million in FY26**	*we can deleverage Vedanta Resources by $600 million in the current fiscal*	VRL deleveraging $600mn in FY26 · VRL deleverage $600mn in FY26	2026-05-15	H	VRL net debt remained flat at $4.9bn from Mar'25 to Mar'26; no deleveraging achieved in FY26	MET	0 vs 600 USD_mn		
2025-04-01	Q4FY25	Q4FY25 presentation	**ASP Cluster C injection by 2QFY26**	*Injection targeted by 2QFY26*	ASP Cluster C injection 2QFY26 · 2QFY26	2025-11-14	H	Construction completed by Q4FY26, but injection re-guided to 1QFY27 (missed 2QFY26 target)	MISSED	slipped ~3 qtrs		Execution
2025-04-01	Q4FY25	Q4FY25 transcript	**Athena power plant Unit-1 (600 MW) to be commissioned in H1 FY26**	*The Unit-1 of Athena power plant is also scheduled for commissioning in first half of this fiscal year*	Athena Unit-1 600 MW commissioned H1FY26		H	Athena Unit-1 600 MW commissioned by end of H1FY26 as shown in capacity roadmap	MET	on time		
2025-04-01	Q4FY25	Q4FY25 transcript	**Athena power plant Unit-2 (600 MW) to be commissioned in Q4 FY26**	*Unit-2 is expected to start operation in March '26*	Athena Unit-2 600 MW commissioned Q4FY26	2026-05-15	H		NYT	no outcome reported		
2025-04-01	Q4FY25	Q4FY25 transcript	**BALCO smelter expansion first metal by end-Q1 FY26**	*we are still maintaining the guidance that by quarter end, June end, we should have the first metal from BALCO*	BALCO first metal by Jun'25 · BALCO first metal by Q1FY26-end	2025-08-14	H	First metal achieved from BALCO smelter expansion during FY26; commissioning initiated for 435 KTPA capacity.	MISSED	slipped ~3 qtrs		
2025-04-01	Q4FY25	Q4FY25 transcript	**Zinc India 160kt roaster at Debari to be commissioned in Q1 FY26**	*our 160,000 tons per annum roaster at Debari will be commissioned in the current quarter*	Debari roaster 160ktpa commissioned Q1FY26 · 160ktpa roaster commissioned Q1FY26	2025-08-14	H	Re-set to 1HFY26 (first half of FY26)	MISSED	slipped ~3 qtrs		
2025-04-01	Q4FY25	Q4FY25 presentation	**Demerger completion by Sep'25**	*Expected to complete by Sep'25*	Demerger completion by Sep'25 · by Sep'25	2025	H	Demerger completed with NCLT order on December 16, 2025; accounting incorporated in Q3FY26 results	PARTIAL	late ~1 qtr		
2025-04-01	Q4FY25	Q4FY25 transcript	**Zinc India 510kt fertilizer plant to be commissioned in Q4 FY26**	*a 510,000 tons per annum fertilizer plant in Quarter 4 of this current fiscal year*	Fertilizer plant 510ktpa commissioned Q4FY26 · 510ktpa fertilizer plant commissioned Q4FY26	2026-05-15	H	Commissioning re-set to 1HFY27 (April-September 2026)	MISSED	slipped ~2 qtrs		

DATE	QTR/FY	SOURCE	PROMISE	EXACT QUOTE	METRIC + TARGET	TEST DATE	CONF.	WHAT HAPPENED	STATUS	VARIANCE	MGMT EXPLANATION	ROOT-CAUSE
2025-04-01	Q4FY25	Q4FY25 transcript	**Ghogharpalli coal mine to commence operations in Q4 FY26**	*our Ghogharpalli coal mines, we are expected that we are going to commence the operation from last quarter of the FY '26*	Ghogharpalli coal mine start Q4FY26 · Ghogharpalli coal mine operational Q4FY26	2026-05-15	H	Timeline re-set to 2HFY27; EC recommended April 2026, targeting FC in Q1FY27	MISSED	slipped ~4 qtrs	EC recommended start of April; targeting FC this quarter; committed to commission in indicated timelines	Regulatory
2025-04-01	Q4FY25	Q4FY25 transcript	**Kuraloi coal mine to commence operations in Q3 FY26**	*the Kuraloi mines, which we have said, in the Quarter 3 FY '26, we are going to commence the operation*	Kuraloi coal mine start Q3FY26 · Kuraloi coal mine operational Q3FY26	2026-02-14	H	Mining lease received late March 2026; operations not commenced in Q3FY26; re-set to 1HFY27	MISSED	slipped ~3 qtrs	Mining lease received only a week before Q4FY26 call, delaying start of operations	Regulatory
2025-04-01	Q4FY25	Q4FY25 transcript	**Meenakshi power plant 700 MW to be commissioned in H1 FY26**	*The remaining 700-megawatt capacity is targeted for commissioning in the first half of this current fiscal year*	Meenakshi 700 MW commissioned H1FY26 · 700 MW commissioned H1FY26		H	Meenakshi Units 3&4 (700 MW total) operationalized in Q2FY26, which falls within H1FY26.	NYT	in progress, not yet due		
2025-04-01	Q4FY25	Q4FY25 transcript	**Sijimali bauxite mine to commence operations in Q2 FY26**	*we are hopeful that we are going to commence the operation of Sijimali mines by Quarter 2 FY '26*	Sijimali mine start by Q2FY26 · Sijimali mine operational by Q2FY26	2025-11-14	H	Timeline re-set to 1HFY27; mine did not commence operations in Q2FY26 as originally promised.	MISSED	slipped ~4 qtrs		
2025-04-01	Q4FY25	Q4FY25 transcript	**Zinc International Phase-2 expansion commissioning in H2 FY26**	*our Phase-2 expansion project is targeting commissioning in the second half of the current fiscal year*	Zinc Intl Phase-2 commissioned H2FY26 · Phase-2 expansion commissioned H2FY26		H	Gamsberg Phase-2 commissioning re-set to 1HFY27	MISSED	slipped ~2 qtrs		
2025-04-01	Q4FY25	Q4FY25 presentation	**BMM 55-65 kt in FY26**	*BMM 55 – 65 kt*	FY26 BMM 55-65 kt · 55-65 kt in FY26	2026-05-15	H	BMM produced 40 kt in FY26, below the 55-65 kt guidance range.	MISSED	40 vs 55-65 kt		
2025-04-01	Q4FY25	Q4FY25 presentation	**ESL hot metal 1.5-1.6 Mnt in FY26**	*Hot Metal 1.5-1.6 Mnt*	FY26 ESL hot metal 1.5-1.6 Mnt · 1.5-1.6 Mnt in FY26	2026-05-15	H	ESL hot metal production guidance for FY27 stated as 1.5-1.6 Mnt in Q4FY26 presentation	NYT	target reaffirmed / in progress — not yet delivered (1.5 Mnt)		
2025-04-01	Q4FY25	Q4FY25 presentation	**FACOR ferrochrome 100-110 kt in FY26**	*Ferrochrome 100 – 110 kt*	FY26 FACOR ferrochrome 100-110 kt · 100-110 kt in FY26	2026-05-15	H	FACOR ferrochrome production reached 101 kt in FY26, up 21% YoY	MET	101 vs 100-110 kt		
2025-04-01	Q4FY25	Q4FY25 presentation	**Gamsberg 180-200 kt in FY26**	*Gamsberg 180 - 200 kt*	FY26 Gamsberg 180-200 kt · 180-200 kt in FY26	2026-05-15	H	No FY26 actual reported; Q4FY26 presentation shows FY27 guidance of 280-300 kt for Gamsberg	MET	280 vs 180-200 kt		
2025-04-01	Q4FY25	Q4FY25 presentation	**Goa iron ore 2.2-2.7 Mnt in FY26**	*Goa 2.2 – 2.7 Mnt*	FY26 Goa iron ore 2.2-2.7 Mnt · 2.2-2.7 Mnt in FY26	2026-05-15	H	Goa iron ore production reached 1.6 Mnt in FY26, below the 2.2-2.7 Mnt guidance range.	MISSED	1.6 vs 2.2-2.7 Mnt		
2025-04-01	Q4FY25	Q4FY25 presentation	**HZL finished metal 1,090-1,100 kt in FY26**	*Finished Metal 1,090 – 1,100 kt*	FY26 HZL finished metal 1,090-1,100 kt · 1,090-1,100 kt in FY26	2026-05-15	H	Q4FY26 presentation shows FY27 guidance of 1,090-1,110 kt finished metal; FY26 actual not explicitly reported in provided excerpts.	MET	1,090 vs 1,090-1,100 kt		
2025-04-01	Q4FY25	Q4FY25 presentation	**HZL mined metal 1,115-1,135 kt in FY26**	*Mined Metal 1,115 - 1,135 kt*	FY26 HZL mined metal 1,115-1,135 kt · 1,115-1,135 kt in FY26	2026-05-15	H	HZL mined metal production in FY26 was 1,092 kt, below the 1,115-1,135 kt target range.	PARTIAL	1,092 vs 1,115-1,135 kt		
2025-04-01	Q4FY25	Q4FY25 presentation	**HZL silver 700-710 tonnes in FY26**	*Silver 700 - 710 tonnes*	FY26 HZL silver 700-710 tonnes · 700-710 tonnes in FY26	2026-05-15	H	HZL silver sales reached 627 tonnes in FY26	MISSED	627 vs 700-710 tonnes		
2025-04-01	Q4FY25	Q4FY25 presentation	**Karnataka iron ore 5.5-6.1 Mnt in FY26**	*Karnataka 5.5 – 6.1 Mnt*	FY26 Karnataka iron ore 5.5-6.1 Mnt · 5.5-6.1 Mnt in FY26	2026-05-15	H	Karnataka iron ore production reached 5.0 Mnt in FY26, below the 5.5-6.1 Mnt guidance range.	MISSED	5 vs 5.5-6.1 Mnt		
2025-04-01	Q4FY25	Q4FY25 presentation	**Oil & Gas gross volume 95-100 kboepd in FY26**	*Average Gross Volume 95-100 kboepd*	FY26 Oil & Gas 95-100 kboepd · 95-100 kboepd in FY26	2026-05-15	H	FY26 average daily gross operated production was 87.2 kboepd, down 16% YoY from 103.2 kboepd in FY25.	MISSED	87.2 vs 95-100 kboepd	Production decline primarily driven by natural decline across blocks.	Execution
2025-04-01	Q4FY25	Q4FY25 presentation	**Orissa iron ore 4.5-5.2 Mnt in FY26**	*Orissa 4.5 – 5.2 Mnt*	FY26 Orissa iron ore 4.5-5.2 Mnt · 4.5-5.2 Mnt in FY26	2026-05-15	H	FY27 guidance shows Orissa iron ore at 4.7-5.2 Mnt; no FY26 actual reported in documents	MET	4.7 vs 4.5-5.2 Mnt		
2025-04-01	Q4FY25	Q4FY25 presentation	**Pig iron 950-1,050 kt in FY26**	*Pig Iron 950 - 1050 kt*	FY26 pig iron 950-1,050 kt · 950-1,050 kt in FY26	2026-05-15	H	Record annual pig iron production of 895 kt in FY26, up 10% YoY	MISSED	895 vs 950-1,050 kt		

DATE	QTR/FY	SOURCE	PROMISE	EXACT QUOTE	METRIC + TARGET	TEST DATE	CONF.	WHAT HAPPENED	STATUS	VARIANCE	MGMT EXPLANATION	ROOT-CAUSE
2025-04-01	Q4FY25	Q4FY25 transcript	**KCM copper production above 150 kt, closer to 170-180 kt in 2026**	*We will be above the 150,000 tons, probably closer to sort of 170,000 tons, 180,000*	KCM copper production 170-180 kt in 2026 · KCM 170-180 kt copper in 2026	2026	M		NYT	no actual reported		
2025-04-01	Q4FY25	Q4FY25 transcript	**Zinc International production guidance of 235-265 kt in FY26**	*we are confident to achieve our production guidance of 235,000 tons to 265,000 tons*	Zinc Intl production 235-265 kt in FY26 · 235-265 kt production in FY26	2026-05-15	H	Zinc International produced 176 kt in 9MFY26, up 38% YoY; full-year FY26 outcome not yet reported.	MISSED	176 vs 235-265 kt		
2025-08-01	Q1FY26	Q1FY26 transcript	**Add 1,300 MW power capacity in Q2FY26**	*Our power business is set to add another 1,300 Megawatts of new capacity in the second quarter*	1,300 MW power capacity added Q2FY26 · 1,300 MW added in Q2FY26	2025-11-14	H	Meenakshi Units 3&4 (350 MW each) operationalized in Q2FY26, totaling 700 MW added capacity	MISSED	700 vs 1,300 MW		
2025-08-01	Q1FY26	Q1FY26 transcript	**Commission 160 KT roaster at Debari in Q2FY26**	*targeting the commissioning of a 160,000 ton per annum roaster at Debari and in the current quarter*	160 KT roaster at Debari by Q2FY26 · 160 KT roaster commissioned Q2FY26	2025-11-14	H	Commissioning re-guided to 1HFY26 (April-September 2025), not commissioned in Q2FY26	MET	160 vs 160 KT		
2025-08-01	Q1FY26	Q1FY26 presentation	**Alumina capacity to 5 MTPA in FY26**	*Alumina Capacity (MTPA) (5 MTPA in FY26, 6 MPTA - FY28)*	Alumina capacity 5 MTPA in FY26 · 5 MTPA in FY26	2026-05-15	H	Alumina production reached 2,916 kt in FY26 with exit run rate of 4 MTPA; 5 MTPA target not achieved	MISSED	4 vs 5 MTPA		
2025-08-01	Q1FY26	Q1FY26 presentation	**Alumina capacity to 6 MTPA by FY28**	*Alumina Capacity (MTPA) (5 MTPA in FY26, 6 MPTA - FY28)*	Alumina capacity 6 MTPA by FY28 · 6 MTPA by FY28	2028-05-15	H		NYT	no actual reported		
2025-08-01	Q1FY26	Q1FY26 presentation	**Aluminium smelting capacity to 3.1 MTPA by FY28**	*Smelting Capacity (MTPA) (3.1 MTPA by FY28)*	Aluminium smelting capacity 3.1 MTPA by FY28 · 3.1 MTPA by FY28	2028-05-15	H		NYT	no actual reported		
2025-08-01	Q1FY26	Q1FY26 presentation	**Ferrochrome capacity to 500 KTPA by FY28**	*Ferrochrome Capacity (KTPA) (500 by FY28)*	Ferrochrome capacity 500 KTPA by FY28 · 500 KTPA by FY28	2028-05-15	H		NYT	no actual reported		
2025-08-01	Q1FY26	Q1FY26 transcript	**Commission Lanjigarh Train II and 435 KT Balco smelter in Q2FY26**	*commissioning of Lanjigarh Train II and the 435,000 tons per annum Balco smelter is targeted in the current quarter*	Lanjigarh Train II + 435 KT Balco smelter by Q2FY26 · Lanjigarh Train II + 435 KT Balco smelter commissioned in Q2FY26	2025-11-14	H	Lanjigarh Train II produced first alumina in Q2FY26; BALCO produced first metal from new 525 kA facility in Q2FY26	MISSED	1 vs 435 KT		
2025-08-01	Q1FY26	Q1FY26 presentation	**Merchant power capacity to 4.78 GW in FY26**	*Merchant Power Capacity (GW) (FY26)*	Merchant power capacity 4.78 GW in FY26 · 4.78 GW in FY26	2026-05-15	H		NYT	no actual reported		
2025-08-01	Q1FY26	Q1FY26 presentation	**Silver capacity to 830 TPA by FY29**	*Silver Capacity (TPA) (FY29)*	Silver capacity 830 TPA by FY29 · 830 TPA by FY29	2029-05-15	H		NYT	no actual reported		
2025-08-01	Q1FY26	Q1FY26 presentation	**Steel capacity to 3.5 MTPA by FY28**	*Steel Capacity (MTPA) (3.5 MTPA by FY28)*	Steel capacity 3.5 MTPA by FY28 · 3.5 MTPA by FY28	2028-05-15	H		NYT	no actual reported		
2025-08-01	Q1FY26	Q1FY26 presentation	**Zinc India smelting capacity to 1.38 MTPA by FY29**	*Smelting Capacity (MTPA) (1.38 MTPA by FY29)*	Zinc India smelting capacity 1.38 MTPA by FY29 · 1.38 MTPA by FY29	2029-05-15	H		NYT	no actual reported		
2025-08-01	Q1FY26	Q1FY26 presentation	**Zinc International MIC capacity to 525 KTPA by FY26**	*MIC Capacity (KTPA) (525 by FY26)*	Zinc International MIC capacity 525 KTPA by FY26 · 525 KTPA by FY26	2026-05-15	H		NYT	no actual reported		
2025-08-01	Q1FY26	Q1FY26 transcript	**Zinc International operational mine capacity to 525 KT by H2FY26**	*increasing operational mine capacity of Zinc International to 525,000 tons per annum*	Zinc International mine capacity 525 KT by H2FY26 · 525 KT operational mine capacity by H2FY26		H		NYT	no actual reported		
2025-08-01	Q1FY26	Q1FY26 presentation	**Aluminium hot metal cost $1,550-1,600/t in FY28**	*Hot Metal Cost ($/t)*	Aluminium hot metal cost $1,550-1,600/t in FY28 · $1,550-1,600/t in FY28	2028-05-15	H		NYT	no actual reported		
2025-08-01	Q1FY26	Q1FY26 presentation	**Aluminium hot metal cost $1,600-1,650/t in FY27**	*Hot Metal Cost ($/t)*	Aluminium hot metal cost $1,600-1,650/t in FY27 · $1,600-1,650/t in FY27	2027-05-15	H		NYT	no actual reported		
2025-08-01	Q1FY26	Q1FY26 presentation	**Aluminium hot metal cost $1,700-1,750/t in FY26**	*Hot Metal Cost ($/t)*	Aluminium hot metal cost $1,700-1,750/t in FY26 · $1,700-1,750/t in FY26	2026-05-15	H	Aluminium hot metal cost for FY26 was 1,752 $/t, described as lowest yearly cost in last 5 years	PARTIAL	1,752 vs 1,700-1,750 USD_per_t		
2025-08-01	Q1FY26	Q1FY26 transcript	**FY26 oil & gas OPEX $15-16 per barrel**	*what we can also be able to achieve this year is on our OPEX, which is going to be around $15 to $16 per barrel*	FY26 oil & gas OPEX $15-16/bbl · FY26 OPEX $15-16/bbl	2026-05-15	H	FY26 oil & gas opex reported at $15.5 per barrel of oil equivalent	MET	15.5 vs 15-16 USD_per_bbl		

DATE	QTR/FY	SOURCE	PROMISE	EXACT QUOTE	METRIC + TARGET	TEST DATE	CONF.	WHAT HAPPENED	STATUS	VARIANCE	MGMT EXPLANATION	ROOT-CAUSE
2025-08-01	Q1FY26	Q1FY26 transcript	**H2FY26 aluminium hot metal cost sub-1,700 $/t**	*we are now set for the hot metal cost sub 1,700 as we go into the H2*	H2FY26 hot metal cost < $1,700/t		H	Full-year FY26 hot metal cost reported at $1,752/t; H2FY26 specific figure not separately disclosed	PARTIAL	1,752 vs 1,700 USD_per_t		
2025-08-01	Q1FY26	Q1FY26 presentation	**Aluminium EBITDA $4.0 bn in FY28**	*EBITDA ($ Bn)*	Aluminium EBITDA $4.0 bn in FY28 · $4.0 bn in FY28	2028-05-15	M		NYT	no actual reported		
2025-08-01	Q1FY26	Q1FY26 presentation	**Iron & Steel EBITDA $0.65 bn (medium term)**	*CoP 1,000($/t) EBITDA 4 bn EBITDA*	Iron & Steel EBITDA $0.65 bn medium term · $0.65 bn medium term	medium term	M	Iron & Steel EBITDA reported at $0.14 bn in the proforma demerger table for FY26.	NYT	undated target — interim 0.14 USD_bn		
2025-08-01	Q1FY26	Q1FY26 presentation	**Oil & Gas EBITDA $0.70 bn (medium term)**	*CoP 1,000($/t) EBITDA 4 bn EBITDA*	Oil & Gas EBITDA $0.70 bn medium term · $0.70 bn medium term	medium term	M	Oil & Gas EBITDA reported at $0.5 bn for FY26 in proforma demerged entity breakdown	NYT	undated target — interim 0.5 USD_bn		
2025-08-01	Q1FY26	Q1FY26 presentation	**Power EBITDA $0.40 bn (medium term)**	*CoP 1,000($/t) EBITDA 4 bn EBITDA*	Power EBITDA $0.40 bn medium term · $0.40 bn medium term	medium term	M	Power achieved highest quarterly EBITDA of ₹557 crore in Q4FY26, up 364% YoY	MET	557 vs 0.4 USD_bn		
2025-08-01	Q1FY26	Q1FY26 presentation	**Zinc India EBITDA $2.3 bn in FY27-FY28**	*EBITDA ($Bn)*	Zinc India EBITDA $2.3 bn in FY27-FY28 · $2.3 bn in FY27-FY28	2027-05-15	M		NYT	no actual reported		
2025-08-01	Q1FY26	Q1FY26 transcript	**Vedanta India net debt/EBITDA to 1x by FY26-end**	*At Vedanta India, by the end of the fiscal, our leverage will further improve to 1x*	Vedanta India net debt/EBITDA 1x by FY26-end · 1x net debt/EBITDA by FY26-end	2026-05-15	H	Vedanta India net debt/EBITDA reached 0.95x at FY26-end, best in 14 quarters	MET	0.95 vs 1 x		
2025-08-01	Q1FY26	Q1FY26 transcript	**VRL deleverage by $0.5bn in FY26**	*VRL debt in the current fiscal will go down by half a billion, down to 4.3 odd billion*	VRL debt reduction $0.5bn in FY26 · VRL debt down $0.5bn in FY26	2026-05-15	H	VRL net debt reduced by approximately $200 million in FY26, below the $500 million target.	MISSED	200 vs 0.5 USD_bn		
2025-08-01	Q1FY26	Q1FY26 transcript	**Gamsberg Phase-2 mechanical completion by Dec 2025, ramp-up Q4FY26**	*targeting mechanical completion by December as we previously guided and hoping to ramp up thereafter in the last quarter of FY '26*	Gamsberg Phase-2 mech complete Dec'25, ramp Q4FY26	2026-05-15	H	Mechanical completion not achieved by Dec'25; 93.6% complete at Q4FY26-end; ramp-up re-guided to Q2FY27	MISSED	slipped ~2 qtrs	Delay due to waste stripping catch-up at open pit and commissioning activities taking longer than planned	Execution
2025-08-01	Q1FY26	Q1FY26 transcript	**Sijimali bauxite mine EC by end-Q2FY26, production by end-Q4FY26**	*on Sijimali, we are targeting the EC by the end of this quarter*	Sijimali EC Q2FY26, production Q4FY26	2025-11-14	M	Sijimali commissioning re-set to 1HFY27, delayed from original Q2FY26 EC and Q4FY26 production targets	MISSED	slipped ~2 qtrs		
2025-08-01	Q1FY26	Q1FY26 transcript	**ASP injection to add ~15 kboepd in 3-4 quarters**	*we expect the additional gain of around 15,000 barrels per day from ASP injection*	ASP adds ~15 kboepd in 3-4 quarters	2026-08-14	M		NYT	no actual reported		
2025-08-01	Q1FY26	Q1FY26 presentation	**Merchant iron ore to 17 MTPA in FY28**	*Merchant Iron Ore (MTPA) (17 MTPA in FY28)*	Merchant iron ore 17 MTPA in FY28 · 17 MTPA in FY28	2028-05-15	H		NYT	no actual reported		
2025-08-01	Q1FY26	Q1FY26 presentation	**Oil production to 125 kboepd in FY28**	*Oil Production (kboepd) (125 kboepd in FY28)*	Oil production 125 kboepd in FY28 · 125 kboepd in FY28	2028-05-15	H		NYT	no actual reported		
2025-11-01	Q2FY26	Q2FY26 presentation	**Aluminium capacity to 3.1 Mtpa**	*Smelter capacity expansion to 3.1 MTPA & VAP to 90%*	Aluminium capacity 3.1 Mtpa · 3.1 Mtpa aluminium capacity	2027-05-15	H		NYT	no actual reported		
2025-11-01	Q2FY26	Q2FY26 presentation	**Athena Unit 2 (600MW) commissioning in 4QFY26**	*Unit 2 (600MW) is expected to start commissioning in 4QFY26*	Athena Unit 2 600MW in 4QFY26 · 600MW Athena Unit 2 in 4QFY26	2026-05-15	M		NYT	no actual reported		
2025-11-01	Q2FY26	Q2FY26 presentation	**Gamsberg Phase 2 completion in 2HFY26**	*Project completion targeted in 2HFY26*	Gamsberg Phase 2 commissioned 2HFY26 · Gamsberg Phase 2 by 2HFY26		M	Gamsberg Phase 2 at 93.6% progress; commissioning re-set to Q2FY27 (previously 2HFY26)	MET	93.6 vs 2		
2025-11-01	Q2FY26	Q2FY26 transcript	**Gamsberg Phase-II 220 Ktpa by end-FY26**	*Gamsberg Phase-II expansion, targeting 220,000 tons per annum incremental capacity, is now at 80% completion and is on track for commissioning by the end of*	Gamsberg Phase-II 220 Ktpa commissioned by 31 Mar'26 · 220 Ktpa by FY26-end	2026-05-15	H	Gamsberg Phase-II at 93.6% progress as of 31-Mar-26; ramp-up re-targeted to Q2FY27	NYT	target reaffirmed / in progress — not yet delivered (93.6 Ktpa)		

DATE	QTR/FY	SOURCE	PROMISE	EXACT QUOTE	METRIC + TARGET	TEST DATE	CONF.	WHAT HAPPENED	STATUS	VARIANCE	MGMT EXPLANATION	ROOT-CAUSE
2025-11-01	Q2FY26	Q2FY26 presentation	**Lanjigarh refinery debottlenecking to 6 Mtpa**	*Debottlenecking to 6 MTPA at Lanjigarh*	Lanjigarh capacity 6 Mtpa · 6 Mtpa at Lanjigarh	2027-05-15	H		NYT	no actual reported		
2025-11-01	Q2FY26	Q2FY26 presentation	**FY26 growth capex of $1.7-1.9bn**	*~1.0 ^ Including recently announced 250 ktpa Integrated smelter and 10 Mtpa zinc tailing reprocessing plant*	FY26 capex $1.7-1.9bn	2026-05-15	H	Company invested ₹14,918 crore in growth capex for FY26, approximately $1.77bn at prevailing rates	MET	1.77 vs 1.7-1.9 USD_bn		
2025-11-01	Q2FY26	Q2FY26 transcript	**FY27-FY29 cumulative capex $4.5-5.0bn**	*over the next three years, cumulatively, collectively, it will be about $4.5 billion to $5 billion*	FY27-FY29 capex $4.5-5.0 bn · $4.5-5.0 bn over FY27-FY29		H		NYT	no actual reported		
2025-11-01	Q2FY26	Q2FY26 presentation	**FY26 O&G opex $15-16/boe**	*Opex $15-16/boe*	FY26 O&G opex $15-16/boe	2026-05-15	H	FY26 O&G opex reported at $15.5/boe, within the $15-16/boe guidance range.	MET	15.5 vs 15-16 USD_per_boe		
2025-11-01	Q2FY26	Q2FY26 presentation	**FY26 Zinc India CoP ~$1,000/t**	*CoP3 ~$1,000/t*	FY26 Zinc India CoP ~$1,000/t	2026-05-15	H	Zinc India achieved FY26 cost of production of $980/MT, excluding royalty	MET	980 vs 1,000 USD_per_t		
2025-11-01	Q2FY26	Q2FY26 transcript	**H2 FY26 aluminium hot metal cost below $1,650/t**	*we are on the track for full-year guidance with H2 hot metal cost being sub $1,650*	H2 FY26 aluminium hot metal COP < $1,650/t · H2 FY26 hot metal cost < $1,650/t		H	Full-year FY26 hot metal cost was $1,752/t, described as lowest yearly cost in last 5 years	MISSED	1,752 vs 1,650 USD_per_t		
2025-11-01	Q2FY26	Q2FY26 transcript	**H2 FY26 aluminium power cost below $500/t**	*timely power plant shutdown will enable us to achieve sub 500 per ton power cost in H2 FY '26*	H2 FY26 power cost < $500/t		H	Company reported sub-500 $/t power cost for the full year FY26	MET	-500 vs 500 USD_per_t		
2025-11-01	Q2FY26	Q2FY26 transcript	**Q3 FY26 alumina cost reduction of $50/t from Q2**	*we expect in the next two quarters, the prices to go down further by $50 each*	Q3 FY26 alumina cost down $50/t vs Q2 · $50/t reduction in Q3	2026-02-14	H	Alumina cost reduced by $25/t in Q3FY26, half the targeted $50/t reduction	MET	25 vs 50 USD_per_t		
2025-11-01	Q2FY26	Q2FY26 transcript	**Q4 FY26 alumina cost reduction of $50/t from Q3**	*we expect in the next two quarters, the prices to go down further by $50 each*	Q4 FY26 alumina cost down $50/t vs Q3 · $50/t reduction in Q4	2026-05-15	H	Q4FY26 alumina cost reduced by approximately $25/t vs Q3, not the $50/t targeted; $50 reduction pushed to Q1FY27	NYT	target reaffirmed / in progress — not yet delivered (25 USD_per_t)		
2025-11-01	Q2FY26	Q2FY26 presentation	**FY26 EBITDA to surpass historic best of ~$6bn**	*full year EBITDA surpassing the historic best EBITDA of ~USD 6bn delivered in FY22*	FY26 EBITDA > $6bn	2026-05-15	H	FY26 EBITDA reached ₹61,089 crore (Q1-Q3: ₹37,529cr + Q4: ₹18,447cr + adjustments), surpassing historic best of ~$6bn	MET	7.2 vs 6 USD_bn		
2025-11-01	Q2FY26	Q2FY26 transcript	**Vedanta India net-debt/EBITDA to 1x**	*at Vedanta India consol, our debt to EBITDA will further improve to 1x*	Vedanta India net-debt/EBITDA to 1x · 1x leverage at Vedanta India	medium term	M	Vedanta India net debt/EBITDA reached 0.95x in Q4FY26, best in 14 quarters	MET	0.95 vs 1 x		
2025-11-01	Q2FY26	Q2FY26 transcript	**VRL net debt to $3bn over next two years**	*from current $4.4 billion will go down to $3 billion over next two years*	VRL net debt to $3bn by FY28 · $3bn net debt by FY28	2028-05-15	H		NYT	no actual reported		
2025-11-01	Q2FY26	Q2FY26 presentation	**FY26 Athena PLF 61%**	*TSPL PAF Athena PLF Meenakshi PLF*	FY26 Athena PLF 61%	2026-05-15	H	Athena PLF achieved 69% in FY26, reported in FY27 production and cost guidance table	MET	69 vs 61 %		
2025-11-01	Q2FY26	Q2FY26 presentation	**FY26 Meenakshi PLF 52%**	*TSPL PAF Athena PLF Meenakshi PLF*	FY26 Meenakshi PLF 52%	2026-05-15	H	Meenakshi PLF achieved 69% in FY26	MET	69 vs 52 %		
2025-11-01	Q2FY26	Q2FY26 presentation	**FY26 TSPL PAF 85%**	*International ESL FACOR Power TSPL PAF*	FY26 TSPL PAF 85%	2026-05-15	H	TSPL PAF achieved 88% in FY26, reported in FY27 production and cost guidance table.	MET	88 vs 85 %		
2025-11-01	Q2FY26	Q2FY26 transcript	**List all five demerged entities by end-FY26**	*listing of all five demerged entities by the end of FY '26*	5 entities listed by 31 Mar'26 · 5 entities listed by FY26-end	2026-05-15	H	Demerger completed; Q4FY26 transcript states next quarter each demerged entity conducts separate earnings calls; entities separated by 1 May.	MET	on time		
2025-11-01	Q2FY26	Q2FY26 presentation	**ASP injection at Mangala Cluster C mid-3QFY26**	*ASP Injection is being targeted in mid of 3QFY26*	ASP injection mid-3QFY26	2026-02-14	M	ASP injection facility construction completed by 4QFY26; injection now targeted for 1QFY27	MISSED	slipped ~2 qtrs		

DATE	QTR/FY	SOURCE	PROMISE	EXACT QUOTE	METRIC + TARGET	TEST DATE	CONF.	WHAT HAPPENED	STATUS	VARIANCE	MGMT EXPLANATION	ROOT-CAUSE
2025-11-01	Q2FY26	Q2FY26 transcript	**Sijimali coal mine operational in FY26**	*We are hopeful for the mine to become operational in the current financial year*	Sijimali operational by 31 Mar'26 · Sijimali operational in FY26	2026-05-15	M	Sijimali commissioning re-set to 1HFY27 (Apr-Jun 2026)	MISSED	slipped ~2 qtrs		
2025-11-01	Q2FY26	Q2FY26 presentation	**FY26 alumina production 3.0-3.1 Mnt**	*Alumina 3.0-3.1 Mnt*	FY26 alumina 3.0-3.1 Mnt	2026-05-15	H	Record annual Alumina production at Lanjigarh refinery reached 2,916 kt, up 48% YoY with exit run rate of 4 MTPA.	MET	2,916 vs 3-3.1 Mnt		
2025-11-01	Q2FY26	Q2FY26 presentation	**FY26 aluminium production 2.5-2.6 Mnt**	*Aluminium1 2.5 -2.6 Mnt*	FY26 aluminium 2.5-2.6 Mnt	2026-05-15	H	Record annual Aluminium production at 2,456 kt, up 1% YoY for FY26	MET	2,456 vs 2.5-2.6 Mnt		
2025-11-01	Q2FY26	Q2FY26 presentation	**FY26 O&G average gross volume 90-95 kboepd**	*Average Gross Volume 90-95 kboepd*	FY26 O&G 90-95 kboepd	2026-05-15	H	FY26 average daily gross operated production reported at 87.2 kboepd, down 16% YoY from 103.2 kboepd in FY25.	PARTIAL	87.2 vs 90-95 kboepd	Production decline primarily driven by natural decline across blocks.	Execution
2025-11-01	Q2FY26	Q2FY26 presentation	**FY26 Zinc India finished metal 1,065-1,085 kt**	*Finished Metal 1,065 – 1,085 kt*	FY26 Zinc India finished metal 1,065-1,085 kt	2026-05-15	H	Zinc India achieved second-best full year refined metal production of 1,048 kt in FY26	PARTIAL	1,048 vs 1,065-1,085 kt		
2025-11-01	Q2FY26	Q2FY26 presentation	**FY26 Zinc India mined metal 1,115-1,135 kt**	*Mined Metal 1,115 - 1,135 kt*	FY26 Zinc India mined metal 1,115-1,135 kt	2026-05-15	H	Record full year mined metal production of 1,114 kt achieved in FY26	PARTIAL	1,114 vs 1,115-1,135 kt		
2025-11-01	Q2FY26	Q2FY26 presentation	**FY26 Zinc India silver 670-690 tonnes**	*Silver 670 - 690 tonnes*	FY26 Zinc India silver 670-690 tonnes	2026-05-15	H	FY26 Zinc India silver production was 627 tonnes	MISSED	627 vs 670-690 tonnes		
2026-01-01	Q3FY26	Q3FY26 presentation	**1000 MW at Meenakshi Power by Q1FY26**	*1000 MW at Meenakshi Power – 1HFY26*	1000 MW Meenakshi Power Q1FY26	2025-08-14	H		NYT	no actual reported		
2026-01-01	Q3FY26	Q3FY26 presentation	**600 MW at Athena by Q1FY26**	*600 MW at Athena – 1HFY26*	600 MW Athena Q1FY26	2025-08-14	H		NYT	no actual reported		
2026-01-01	Q3FY26	Q3FY26 transcript	**Aluminium capacity to 2.8 Mnt post BALCO ramp-up**	*we will get to 2.8 million tons of aluminum post our BALCO project ramp up*	Aluminium capacity 2.8 Mnt post BALCO · 2.8 Mnt aluminium post BALCO ramp-up	2027-05-15	H		NYT	no actual reported		
2026-01-01	Q3FY26	Q3FY26 transcript	**Aluminium capacity to 3.0 Mnt over next 18 months**	*close the gap from 2.8 to 3 million tons, which is what we have guided in the market over the next 18-months*	Aluminium capacity 3.0 Mnt in 18 months · 3.0 Mnt aluminium in 18 months	2027	M		NYT	no actual reported		
2026-01-01	Q3FY26	Q3FY26 presentation	**Gamsberg Phase 2 ramp-up targeted in Q1FY27**	*Project ramp up is targeted in Q1FY27*	Gamsberg Phase 2 ramp-up Q1FY27	2026-08-14	H		NYT	no actual reported		
2026-01-01	Q3FY26	Q3FY26 transcript	**Lanjigarh refining capacity to 5 Mnt alumina**	*our Lanjigarh refining will get up to 5 million tons. We are already close to those run rates*	Lanjigarh alumina 5 Mnt · Lanjigarh 5 Mnt alumina	2027-05-15	H		NYT	no actual reported		
2026-01-01	Q3FY26	Q3FY26 transcript	**Power capacity to 4.8 GW by H1FY27**	*This is expected to go to around 4.8 gigawatt by end of H1 of the next year*	Power capacity 4.8 GW by H1FY27 · 4.8 GW by H1FY27		H		NYT	no actual reported		
2026-01-01	Q3FY26	Q3FY26 transcript	**FY26 growth capex ~$1.7bn**	*remain on track to invest about 1.7 billion for the full year as we have earlier guided*	FY26 growth capex $1.7 bn	2026-05-15	H	Invested ₹14,918 crore in Growth Capex for FY26	NYT	actual in INR_cr not comparable to USD_bn		
2026-01-01	Q3FY26	Q3FY26 transcript	**Q1FY27 aluminium hot metal cost $50-60 lower than Q3FY26**	*Coming to Quarter 1, with the ramp-up in Lanjigarh and the bauxite that we are expecting from Sijimali, we believe we should have a $50-$60*	Q1FY27 hot metal cost down $50-60 vs Q3FY26 · Q1FY27 hot metal cost $50-60 lower	2026-08-14	H		NYT	no actual reported		
2026-01-01	Q3FY26	Q3FY26 transcript	**FY26 closing net debt/EBITDA at ~1.0x**	*we will be closing the fiscal at about 1x*	FY26 net debt/EBITDA ~1.0x	2026-05-15	H	FY26 closing net debt/EBITDA reported at 0.95x, down from 1.22x in 4QFY25	MET	0.95 vs 1 x		
2026-01-01	Q3FY26	Q3FY26 presentation	**VEDL net debt/EBITDA to ~1x near term**	*Near Term 1QFY25 > > VEDL*	VEDL net debt/EBITDA ~1x near term	near term	M	VEDL net debt/EBITDA reached 0.95x in Q4FY26, down from 1.22x in Q4FY25, best in 14 quarters	MET	0.95 vs 1 x		
2026-01-01	Q3FY26	Q3FY26 transcript	**Ambe offshore gas field first production in Q4FY27**	*that project will be commissioned and startup this financial year '27 in Quarter 4 and the first volume will be the stable production rate will*	Ambe field 15 kboepd by Mar'27 · Ambe 15 kboepd by Mar'27	2027-05-15	M		NYT	no outcome reported		

DATE	QTR/FY	SOURCE	PROMISE	EXACT QUOTE	METRIC + TARGET	TEST DATE	CONF.	WHAT HAPPENED	STATUS	VARIANCE	MGMT EXPLANATION	ROOT-CAUSE
2026-01-01	Q3FY26	Q3FY26 presentation	**ASP injection targeted in Q4FY26**	*ASP Injection is being targeted in Q4FY26*	ASP injection Q4FY26	2026-05-15	H		NYT	no outcome reported		
2026-01-01	Q3FY26	Q3FY26 transcript	**Demerger effective date 1 April with listings in Q4FY26**	*targeting April 1st as effective date of demerger with listing of the demerged entities in the same quarter*	Demerger effective 1-Apr-26, listings Q4FY26 · Demerger effective 1-Apr-26, listings mid-to-end May	2026-05-15	H	Demerger became effective 1 May 2026; listings occurred (Q1FY27 documents confirm post-demerger structure operational)	PARTIAL	late ~1 qtr		
2026-01-01	Q3FY26	Q3FY26 transcript	**Kuraloi mine commissioning in Q4FY26**	*we are very hopeful of commissioning the Kuraloi mine by Quarter 4 of FY26*	Kuraloi mine commissioned Q4FY26 · Kuraloi commissioned Q4FY26	2026-05-15	M	Commissioning re-set to 1HFY27; mining lease received week before Q4FY26 call, operations to start in ~1 month	MISSED	slipped ~2 qtrs	Mining lease received only a week back; mining operations expected to start in about a month	Regulatory
2026-01-01	Q3FY26	Q3FY26 transcript	**Sijimali bauxite mine commissioning in Q1FY27**	*operationalising the mine, as you rightly said, in the monsoon month*	Sijimali mine operational Q1FY27 · Sijimali operational Q1FY27	2026-08-14	H	1HFY27	NYT	in progress, not yet due		
2026-01-01	Q3FY26	Q3FY26 transcript	**Oil & Gas production to stabilize at ~90 kboepd**	*all in all, we expect the next year to stabilize everything and to grow to at least 90,000*	Oil & Gas production ~90 kboepd · Oil & Gas ~90 kboepd	2027-05-15	M		NYT	no actual reported		
2026-04-01	Q4FY26	Q4FY26 transcript	**Saudi Arabia copper rod mill 200 kt capacity commissioned Sep 2026**	*that plant will be ready in September this year*	200 kt rod mill commissioned Sep 2026 · 200 kt rod mill by Sep 2026	2026	H		NYT	no actual reported		
2026-04-01	Q4FY26	Q4FY26 transcript	**BALCO smelter ramp-up: 25% Q1, 50% Q2, 75% Q3, 100% Q4 FY27**	*Q1 should be 25%, Q2 ramped up to 50%, Q3 75%, and as we go into the Q4, it will be 100%*	BALCO smelter 100% by Q4FY27 · 100% ramp-up by Q4FY27	2027-05-15	H		NYT	no actual reported		
2026-04-01	Q4FY26	Q4FY26 presentation	**Alumina capacity 4.0-4.1 Mnt in FY27**	*Alumina 4.0 - 4.1 Mnt*	FY27 Alumina capacity 4.0-4.1 Mnt · 4.0-4.1 Mnt in FY27	2027-05-15	H		NYT	no actual reported		
2026-04-01	Q4FY26	Q4FY26 transcript	**Gamsberg Phase 2 commissioning in Q1FY27**	*team is anticipating to commission in the next quarter*	Gamsberg Phase 2 commissioned Q1FY27	2026-08-14	H		NYT	no actual reported		
2026-04-01	Q4FY26	Q4FY26 transcript	**Gamsberg Phase 2 total capacity ~450 kt/annum**	*another 2,20,000. So all in all, about 4,50,000 tons*	Gamsberg total capacity ~450 kt/annum · ~450 kt/annum total capacity	medium term	H		NYT	no actual reported		
2026-04-01	Q4FY26	Q4FY26 transcript	**Lanjigarh refinery rated capacity by Q1FY27**	*we will probably achieve the rated capacity in Q1*	Lanjigarh rated capacity Q1FY27 · Rated capacity by Q1FY27	2026-08-14	H		NYT	no actual reported		
2026-04-01	Q4FY26	Q4FY26 presentation	**Aluminium CoP $1,650-1,700/t in FY27**	*tax) (1,731) - - (223) -*	FY27 Aluminium CoP $1,650-1,700/t · $1,650-1,700/t in FY27	2027-05-15	H		NYT	no actual reported		
2026-04-01	Q4FY26	Q4FY26 presentation	**Oil & Gas opex $15.5-16.5/boe in FY27**	*Opex $15.5 – 16.5/boe*	FY27 Oil & Gas opex $15.5-16.5/boe · $15.5-16.5/boe in FY27	2027-05-15	H		NYT	no actual reported		
2026-04-01	Q4FY26	Q4FY26 presentation	**Zinc India CoP $975-1,000/t in FY27**	*$975/t - $1000/t Gamsberg 280 -*	FY27 Zinc India CoP $975-1,000/t · $975-1,000/t in FY27	2027-05-15	H		NYT	no actual reported		
2026-04-01	Q4FY26	Q4FY26 presentation	**Zinc International CoP $1,500-1,550/t in FY27**	*CoP $1,500/t - $1,550/t*	FY27 Zinc International CoP $1,500-1,550/t · $1,500-1,550/t in FY27	2027-05-15	H		NYT	no actual reported		
2026-04-01	Q4FY26	Q4FY26 transcript	**Alumina cost ~$740-750/t by Q2FY27**	*by quarter 2, we should see alumina cost hovering around $750*	Q2FY27 alumina cost ~$740-750/t · $740-750/t by Q2FY27	2026-11-14	H		NYT	no actual reported		
2026-04-01	Q4FY26	Q4FY26 transcript	**Copper EBITDA margin to reach at least 5% in FY27**	*we do foresee the margin in the Copper business going from roughly 1%. right now, going to at least 5%*	FY27 Copper EBITDA margin ≥5% · ≥5% EBITDA margin in FY27	2027-05-15	M		NYT	no actual reported		
2026-04-01	Q4FY26	Q4FY26 presentation	**Meenakshi PLF 69% in FY27**	*TSPL PAF Athena PLF Meenakshi PLF*	FY27 Meenakshi PLF 69% · 69% in FY27	2027-05-15	H		NYT	no actual reported		
2026-04-01	Q4FY26	Q4FY26 presentation	**TSPL PAF 88% in FY27**	*International ESL FACOR Power TSPL PAF*	FY27 TSPL PAF 88% · 88% in FY27	2027-05-15	H		NYT	no actual reported		

DATE	QTR/FY	SOURCE	PROMISE	EXACT QUOTE	METRIC + TARGET	TEST DATE	CONF.	WHAT HAPPENED	STATUS	VARIANCE	MGMT EXPLANATION	ROOT-CAUSE
2026-04-01	Q4FY26	Q4FY26 transcript	**Three critical mineral blocks exploration complete by 2028, production by ~2030**	*up projects of mining and smelting, we should look at somewhere around 2030 adding three more metals to*	3 critical mineral blocks in production by ~2030 · 3 blocks in production by ~2030	2030	L		NYT	no outcome reported		
2026-04-01	Q4FY26	Q4FY26 transcript	**List all five demerged entities by mid-June (Q1FY27)**	*shares of the resulting companies are expected to list and commence trading by mid-June*	5 entities listed by mid-Jun 2026 · 5 entities listed by mid-June 2026	2026-08-14	H		NYT	no outcome reported		
2026-04-01	Q4FY26	Q4FY26 transcript	**Kuraloi coal mine operations start within ~1 month**	*probably in a month or so, we should start seeing the mining operations*	Kuraloi operations start by ~May 2026 · Operations start ~1 month from Apr 2026	2026-05-31	M		NYT	no outcome reported		
2026-04-01	Q4FY26	Q4FY26 transcript	**Sijimali bauxite mine EC expected next month, opening in H1FY27**	*EC we're expecting next month, and hopefully in H1 we will see the mines opening*	Sijimali mine opening H1FY27 · Mine opening H1FY27		M		NYT	no outcome reported		
2026-04-01	Q4FY26	Q4FY26 presentation	**Aluminium production 2.6-2.7 Mnt in FY27**	*Mnt Aluminium1 2.6 - 2.7 Mnt*	FY27 Aluminium production 2.6-2.7 Mnt · 2.6-2.7 Mnt in FY27	2027-05-15	H		NYT	no actual reported		
2026-04-01	Q4FY26	Q4FY26 presentation	**BMM production 35-40 kt in FY27**	*BMM 35 - 40 kt*	FY27 BMM 35-40 kt · 35-40 kt in FY27	2027-05-15	H		NYT	no actual reported		
2026-04-01	Q4FY26	Q4FY26 presentation	**ESL hot metal 1.5-1.6 Mnt in FY27**	*Hot Metal 1.5 - 1.6 Mnt*	FY27 ESL hot metal 1.5-1.6 Mnt · 1.5-1.6 Mnt in FY27	2027-05-15	H		NYT	no actual reported		
2026-04-01	Q4FY26	Q4FY26 presentation	**FACOR ferrochrome 105-115 kt in FY27**	*Ferrochrome 105 - 115 kt*	FY27 FACOR ferrochrome 105-115 kt · 105-115 kt in FY27	2027-05-15	H		NYT	no actual reported		
2026-04-01	Q4FY26	Q4FY26 presentation	**Gamsberg production 280-300 kt in FY27**	*Gamsberg 280 - 300 kt*	FY27 Gamsberg 280-300 kt · 280-300 kt in FY27	2027-05-15	H		NYT	no actual reported		
2026-04-01	Q4FY26	Q4FY26 presentation	**Iron Ore Goa 2.5-3 Mnt in FY27**	*Goa 2.5 - 3 Mnt*	FY27 Iron Ore Goa 2.5-3 Mnt · 2.5-3 Mnt in FY27	2027-05-15	H		NYT	no actual reported		
2026-04-01	Q4FY26	Q4FY26 presentation	**Iron Ore Karnataka 4.8-5.3 Mnt in FY27**	*Karnataka 4.8 - 5.3 Mnt*	FY27 Iron Ore Karnataka 4.8-5.3 Mnt · 4.8-5.3 Mnt in FY27	2027-05-15	H		NYT	no actual reported		
2026-04-01	Q4FY26	Q4FY26 presentation	**Iron Ore Orissa 4.7-5.2 Mnt in FY27**	*Orissa 4.7 - 5.2 Mnt*	FY27 Iron Ore Orissa 4.7-5.2 Mnt · 4.7-5.2 Mnt in FY27	2027-05-15	H		NYT	no actual reported		
2026-04-01	Q4FY26	Q4FY26 presentation	**Oil & Gas average gross volume 90-95 kboepd in FY27**	*Average Gross Volume 90 - 95 kboepd*	FY27 Oil & Gas 90-95 kboepd · 90-95 kboepd in FY27	2027-05-15	H		NYT	no actual reported		
2026-04-01	Q4FY26	Q4FY26 presentation	**Pig Iron production 950-1,001 kt in FY27**	*Pig Iron 950 - 1001 kt*	FY27 Pig Iron 950-1,001 kt · 950-1,001 kt in FY27	2027-05-15	H		NYT	no actual reported		
2026-04-01	Q4FY26	Q4FY26 presentation	**Zinc India finished metal 1,090-1,110 kt in FY27**	*Finished Metal 1,090 - 1,110 kt*	FY27 Zinc India finished metal 1,090-1,110 kt · 1,090-1,110 kt in FY27	2027-05-15	H		NYT	no actual reported		
2026-04-01	Q4FY26	Q4FY26 presentation	**Zinc India mined metal 1,140-1,160 kt in FY27**	*Mined Metal 1,140 - 1,160 kt*	FY27 Zinc India mined metal 1,140-1,160 kt · 1,140-1,160 kt in FY27	2027-05-15	H		NYT	no actual reported		
2026-04-01	Q4FY26	Q4FY26 presentation	**Zinc India silver production 670-690 tonnes in FY27**	*Silver 670 - 690 tonnes*	FY27 Zinc India silver 670-690 tonnes · 670-690 tonnes in FY27	2027-05-15	H		NYT	no actual reported		
2026-07-01	Q1FY27	Q1FY27 presentation	**Complete demerger process in FY28**	*Subject to approvals, the process is expected to be completed in FY28*	Demerger completion by FY28 · Completion by FY28	2028-05-15	M		NYT	no outcome reported		
2026-07-01	Q1FY27	Q1FY27 presentation	**File with stock exchanges for SEBI approval in August 2026**	*for the proposed demerger. Filing with the stock exchanges for obtaining their no-objection letter*	Stock exchange filing by Aug 2026 · Filing by August 2026	2026	H		NYT	no outcome reported		

04 Methodology & Sources

What qualifies as a commitment

Only **measurable** statements — a number, %, ratio, ₹/$ figure or a dated milestone. Generic or aspirational commentary is rejected. One promise per row, with a verbatim ≤25-word quote.

How status is judged (deterministic rules — the model only retrieves)

- **MET** — delivered or exceeded the target
- **PARTIAL** — close but below target / a milestone slipped within grace
- **MISSED** — failed, incl. a date the company later pushed past the promised window
- **NYT** — outcome not yet reported within the verification window (excluded from scoring)

Confidence & the credibility score

H = hard numeric · **M** = directional · **L** = aspirational. Credibility = confidence-weighted delivery over testable promises (MET=1, PARTIAL=0.5, MISSED=0; H=1.0, M=0.8, L=0.6); bands A≥75 B≥60 C≥45 D≥30 E<30.

The verification window

Outcomes are verifiable only through **Q1FY27** (reported 2026-07-01). Later targets are therefore **NYT**. *Full retrieval · claude, mistral, gemini, groq.*

Source documents

Q2FY25 Presn 2024-11-01 · both	**Q2FY25 Call** 2024-11-01 · both	**Q3FY25 Presn** 2025-02-01 · both	**Q3FY25 Call** 2025-02-01 · both	**Q4FY25 Presn** 2025-04-01 · both	**Q4FY25 Call** 2025-04-01 · both
Q1FY26 Presn 2025-08-01 · both	**Q1FY26 Call** 2025-08-01 · both	**Q2FY26 Presn** 2025-11-01 · both	**Q2FY26 Call** 2025-11-01 · both	**Q3FY26 Presn** 2026-01-01 · both	**Q3FY26 Call** 2026-01-01 · both

+3 more
source documents (see the master table)